## **MUMBAI PORT AUTHORITY**

## CONTRACTS UNDER INTEGRITY PACT

## 1. <u>CIVIL ENGINEERING DEPARTMENT</u>

AS ON 01.11.2022

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement	Schedule Date of Completion	Name and Address of Engineer Incharge	Remarks
		crores)					of work	of work		
1	T.96/2016 - Modified request for proposal (RFP) for appointment of consultant for planning, design and programme management support for Master Planning and Infrastructure Design of Mumbai Port Trust Complex of MbPT.		NA	Lump Sum (Rs 8,99,00,000.00)	CE.T.96/2016/6424 dtd. 30.11.2016	M/s.HCP Designer Planning & Management Pvt. Ltd.	09.01.2017	08.07.2020	Shri A.P.B. Mattoo (Dy. Chief Engineer CD-II )	Work upto stage IV is completed. Balance work be taken after approval of Govt. of Maharashtra.
2	T.No.E.10A/2017 - Modernisation of Existing Mumbai International Cruise Terminal (MICT) at Indira Dock.	138.00	125.00	Rs.130,60,83,971.96 above (+) 4.51	CET10A/2017/3931 dtd. 08.08.2017.	M/s Belhekar and Kale Associates.	12.09.2017	11.09.2019		work in progress. Extension granted upto 31.12.2021. Further extension upto 30.06.2023 is under consideration.
3	T.No.E.116/2017 - Consultancy Services for obtaining clearances for proposed Ropeway Project from Sewri to Elephanta Island		NA	Rs 55,00,000.00 Lumpsum	CE.T.116/2017/8771 dtd. 22.01.2018	M/s Fine Enviortech Engineer	_	-	Shri. A. W. Kardhekar Superintending Engineer, GWMOT/MS&RC	ASI clearance for landing station at Elephanta Island is awaited. In view of the long delay and uncertainty about the clearance the project has been kept in abeyance.
4	T.No.CE.JD-5(Mech. Works) - Mechanical piping electrical & fire fighting works for the project of fifth oil berth at J.D. in Mumbai Harbour.		123.79	Rs 126,43,90,499.25	CE.JD-5(Mech. Works)/2017/739 dtd.29.11.2017	M/s. Offshore Infrastructures Ltd.	26.12.2017	28.03.2019	Superintending Engineer,	99.6% work Completed. Provisional extention granted upto 30.07.2022. Engineer has recommended EOT by 30.09.2022.
5	T.No.E.96/2017 - Request for Proposal (RFP) for Appointment of Consultant for preparation of Detail Project Report for Marina at MbPT, Mumbai.		N/A	Rs. 2,08,31,425.00	CE.T.96/2017/10631 dtd. 16.03.2018	M/s. Acquantecno S.r.l. In consortium with M/s. Darashaw & Co. Pvt. Ltd.	16.04.2018	15.10.2019	Shri. A. W. Kardhekar Superintending Engineer, GWMOT/MS&RC	Work in progress. EC is awaited. Provisional extnsion granted.
6	T.105/2017 - Solid Waste Management of Sassoon Dock, Colaba	1.17 per annum	N.A.	Rs. 2,88,00,000.00 for 3 years	CE.T.105/2017/2702 dtd. 04.07.2018	M/s. Pratibha Sea Foods	24.07.2018	22.01.2023	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	work in progress. Further extended till 22.01.2023

Sr.	Name of Work	Sanctioned Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Address of	Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Value)		,	commencement	of Completion	Engineer Incharge	
		crores)					of work	of work		
7	T.95/2018 Request for Appointment of Landscape Designer for the Development of Central Park and Reclamation Garden at Haji Bunder.	-	N.A.	Rs. 5,40,00,000/-	CE.T-95/2018/7522 dated 01.01.2019	M/s. AECOM India Pvt.Ltd.	01.01.2019	31.03.2023	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Consultancy work in progress. Decision on Phase-IV awaited. Extension granted. Contract extended till 31.03.2023.
8	T.103A/2018 -Operation and Maintenance of Domestic Cruise Terminal (DCT) at 15 Victoria Dock	NA	NA	(a) Annual fixed fee. (b) Annual premium fee: 54,00,000/- over and above annual fixed fee with an escalation of 4%.	CE.T 103A/2018/10076 dated 26.03.2019	M/s. Bayview Lounge Pvt. Ltd.	01.01.2021	31.12.2029	Shri. A. M. Sonkusle, Superintending Engineer, Project	The bidder has started commercial operation from 01.01.2021
9	T.132/2018 - Retrofitting, Operation and Maintenance of Ro-Ro Pax Passenger Terminal Cum Restaurant at Prince's Dock (Mumbai Port) Letter Of Award (LOA)	N.A.	N.A.	Rs. 59,69,407.26 below (-) 36.30	CE.T.132/2018/1805 dated 04.06.2019	M/s.Sea Pride Banquet Pvt. Ltd.	-	-	Shri. A. M. Sonkusle, Superintending Engineer, Project	Agreement executed on 04.09.2019.
10	CE.JD5(New Power House)/2019 - Composite work for New Power House and D.G. Shed for the project of Fifth Oil Berth at J.D.	-	10.90	(Rs.11,89,06,030.08) above (+) 9.03	CE.JD5 (New Power House)/2019/ 939 dtd. 04.11.2019	M/s. Offshore Infrastructure Ltd.	25.09.2019	24.05.2020	Shri. Kharche, Superintending Engineer, MEED	96.2% work completed. Provisional extension granted upto 31.10.2022.
11	T.No.S.50/2020 - Supply of well water & transportation of portab le water by tanker lorries in the jurisdiction of GWND & GWSD for a period of 24 months (Part- I, IV & V)	3.73	Part-I 0.60 Part-IV 0.88 Part V - 0.23	Part-I (Rs.69,26,498.45) above (+) 13.80 Part-IV (Rs.1,01,45,430.00) above (+) 14.00 Part - V (Rs.28,13,733.00) above (+) 17.00	CE.T.50/2020 (Pt.I, IV & V)/3860 dtd. 03.11.2020	M/s. Usha Transport Service	04.11.2020	03.11.2022	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	
12	T.No.S.50/2020 - Supply of well water & transportation of portable water by tanker lorries in the jurisdiction of GWND & GWSD for a period of 24 months (Part- II & III)	3.73	Part-II 0.70 Part-III 1.17	Part-II (Rs.80,82,246.60) above (+) 14.00 Part-IV (Rs.1,33,00,891.00) above (+) 13.00	CE.T.50/2020 (Pt.II & III)/3861 dtd. 03.11.2020	M/s. Harvinder Transport	04.11.2020	03.11.2022	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Work in progress. Contract extended upto 31.12.2022.
13	Tender No. E-52/2020 Providing RCC Compound Wall Around MbPT plots at various locations in MbPT Estate, for a period of two years.	1.05	0.87	Rs. 74,87,485.80 below (-) 14.00	CE.T-52/2020/2848 dated 09.10.2020	M/s. Ratnashree Construction Co.	09.10.2020	08.10.2022	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Contract concluded.

Sr.	Name of Work	Sanctioned Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Address of	Remarks
No.		cost (Rs in crores)	(Rs in crores)	Cost (contract Value)			commencement of work	of Completion of work	Engineer Incharge	
	Tender No. E-39/2020 Annual petty works under the jurisdiction of General Works Northern Division including BDLB housing colony for a period of one year and further extendable by one year. PART – I - Quarters Section, Wadala Section, Cotton Depot Section and BDLB Cotton Green Section, GWND		1.44	Rs. 90,02,276.76 below (-) 33.33	CE.T-39/2020 (Part - I)/3895 dated 08.10.2021	M/s. B. Narayan & Associates	08.10.2021	09.10.2022	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Work in progress. Contract extended by three months.
	Tender No. E-39/2020 Annual petty works under the jurisdiction of General Works Northern Division including BDLB housing colony for a period of one year and further extendable by one year. PART – II- Grain Depot Section, Bunder Section, Water supply Section and Road Section, GWND.	5.72 (All Parts) Part I & II		Rs. 64,37,247.02 below (-) 29.00	CE.T-39/2020 (Part - II)/3896 dated 08.10.2021	M/s. R.K. Mishra & Sons.	08.10.2021	07.10.2022	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Work in progress. Contract extended by three months.
	Tender No. E-47/2020 Maintenance dredging in Approach channel Turning Circles, Outside Berths, Indira Dock Basine, Bunder area and Anchorages of Mumbai Port for the three years from the year 2020-21	160.56	131.41	Rs.1,37,91,84,700	CE.T-47/2020/2943 dated 14.10.2020	M/s. Van Oord India Pvt. Ltd.	15.10.2020	24 weeks.	Shri. Manna, Exe. Engineer, MSRC	2nd year work completed. 3rd year work is in progress.
17	Tender No. E-54/2020 Biannual Petty Civil Engineering works under the jurisdiction of GWSD, MbPT Part I – Sassoon Dock Section & Ballard Estate Section, GWSD.	3.47 (All Parts) Part I & II	1.39	Rs. 1,01,92,829.88 below (-) 26.76	CE.T-54/2020(Part-I)/3244 dated 28.10.2020	M/s. Creative Constructions.	28.10.2020	27.10.2022		Work in progress. Work is extended by 2 months (or) award of new tender whichever is earlier.

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
18	Tender No. E-54/2020 Biannual Petty Civil Engineering works under the jurisdiction of GWSD, MbPT Part – II –Bunder Section & Road Section, GWSD.	3.47 (All Parts) Part I & II	1.46	Rs. 97,72,559.48 below (-) 33.33	CE.T-54/2020(Part-II)/3093 dated 20.10.2020	M/s. B. Narayan & Associates.	20.10.2020	19.10.2022	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Work in progress. Work is extended by 2 months (or) award of new tender whichever is earlier.
19	Tender No. E-24A/2020 Uplifting of the Docks area along with roads in Indira Dock under Swachcha Bharat Abhiyan.	2.20	2.01	Rs. 1,70,79,583.06 below (-) 15.30	CE.T-24A/2020/3221 dated 27.10.2020	M/s. D.M. Enterprises.	25.11.2020	24.09.2021	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Work in progress. Under extension.
20	Tender No. E-70/2020 Transportation of refuse, rubbish, mud, silt, garbage, Non-Metallic refuse, sweeping including directly collecting same from Vessels and Operational Areas i.e. Docks and outside Docks Falling under the jurisdiction of Traffic Manager, MbPT including Loading in Motor Lorries and Safe disposal outside MbPT Estate for the Period of Two Years.	3.29	2.70	Rs. 2,30,33,241.00 below (-) 14.95	CE.T-70/2020/4570 dated 09.12.2020	M/s. M.I.Enterprises.	14.12.2020	13.12.2022	Dy. Traffic Manager (Hamallage)	Work in progress. (Work is transferred to Traffic Deptt.)
21	Tender No.73/2018- Reclamation of south -west cove at Jawahar Dweep (Balanced work) by using MbPT material	33.22	33.22	Rs.24,64,04,016/- below (-) 25.84	CE.T.73/2018/737 dtd.12.10.2018	M/s. Mercator Ltd.	19.11.2018	18.05.2020	Shri. Manna, Exe. Engineer, MSRC	93% work completed. Work is stopped by contrator. Extension granted upto 10.07.2021
22	T.No.E.76/2020 - Bi-annual contract for cleaning and maintenance of toilet blocks situated in operational areas falling under the jurisdiction of TM.	2.27	1.87	Rs.1,24,74,877.05 below (-) 33.33	CE.T.76/2020/5699 dtd. 04.02.2021	M/s. Creative Constructions	15.02.2021	14.02.2023	Dy. Traffic Manager (Hamallage)	Work in progress. (Work is transferred to Traffic Deptt.)
23	T.No.E.51/2020 - Providing barbed wire fencing with RCC posts to the vacant plots in MbPT estate for a periiod of two years.	1.62	1.33	Below (-) 23.94% Rs.1,01,67,875.74	CE.T.51/2020/5363 dtd. 19.01.2021	M/s. Reddy Construction	19.01.2021	18.01.2023	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Work in progress.
24	T.No.E.89/2020 - Biannual Housekeeping Work in the jurisdiction of GWSD, MbPT.	3.5	2.33	Below (-) 39.00% Rs.1,42,53,545.48	CE.T.89/2020/11 dated 01.04.2021	M/s. B. Narayan & Associates	01.04.2021	31.03.2023	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Work in progress. Extended upto 31.03.2023.

Sr.	Name of Work	Sanctioned Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Address of	Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Value)		0,	commencement	of Completion	Engineer Incharge	
		crores)					of work	of work		
25	T.No.E.02/2021 - Petty works in the	0.88	0.72	Below (-) 36.99%	CE.T.02/2021/2284 dated	M/s. Zillion Construction	01.08.2021	31.07.2023	Shri S. J. Sawant, Exe.	Work in progress.
	jurisdiction of Jawahar Dweep			Rs.45,87,519.29	28.07.2021	Co.			Engineer, GWMOT	
	Section, GWMOT for the years 2021-									
	22 and 2022-23.									
26	T. No. E-99/2020 - Essential repairs	1.66	1.24	Below (-) 29.05%	CE.T.99/2020/2604 dated	M/s. B. Narayan &	19.09.2021	15.05.2022		Work in progress. Proposal of EOT & Excess
	& painting to bldgs. A,B & C (3 Nos.Bldgs.) at Vineet Nagar,Cotton			Rs.87,93,088.92	10.08.2021	Associates			/ GWND	and Extension is being processed.
	Green, GWND.								/ GWND	
	Green, GWND.									
27	CE.O/1-1/3605 dated 28.9.2021	0.50		Accepted Amount of Rs.	CE.O/1-1/3753 dated	M/s. Paramin Advertising	04.10.2021		Shri A.P.B. Mattoo	Work in progress.
	Conducting photo exhibitionon at			50,15,000.00	04.10.2021	& Marketing Associates.			(Dy. Chief Engineer	
	Gateway of India and other events								CD-II )	
	Azadi Ka Amrut Mohatav for									
	Mumbai Port Trust.									
28	T. No. E-43A/2021 Maintenance of	$\vdash$	1.78	Below (-) 49.00%	CE.T.43A/2021/4540 dated	M/s. R. K. Mishra & Sons	16.11.2021	15.11.2023	Shri. B. Dinakar, Dy.	Work in progress
1 20	Railway Tracks in Mumbai Port Trust		2.70	Rs.90,94,070.10	16.11.2021	Wys. R. R. Wishiu & Sons	10.11.2021	1311112020	Chief Engineer, Roads	work in progress.
	jurisdiction for two Years 2021-2023								/ GWND	
	(Part -I)								,	
		3.46								
		(All Parts)								
29	T. No. E-43A/2021 Maintenance of	Part I & II	1.06	Below (-) 49.00%	CE.T.43A/2021/4540 dated	M/s. R. K. Mishra & Sons	16.11.2021	15.11.2023	Shri. B. Dinakar, Dy.	Work in progress.
	Railway Tracks in Mumbai Port Trust			Rs.54,09,011.55	16.11.2021				Chief Engineer, Roads	
	jurisdiction for two Years 2021-2023	_							/ GWND	
	(Part -II)									
30	T. No. E-35/2021	1.85	1.52	Below (-)35.11%	CE.T.35/2021/4778 dated	M/s. H. K. Transport	02.12.2021	01.12.2023	Dy. Traffic Manager	Work in progress. (Work is transferred to
	Bi-Annual contract for sweeping of			Rs.98,61,659.05	29.11.2021	,			(Hamallage)	Traffic Deptt.)
	some of the roads, Open storage			, ,					, ,,	, ,
	yards & Cruise Terminal with									
1	adjacent road & Wharf in Docks.									
1										
31	T. No. E-25/2021 Transportation of	0.90	0.74	Below (-) 28%	CE.T.25/2021/5110 dated	M/s. Pawan Construction	15.12.2021	14.12.2023	Shri. B. Dinakar, Dy.	Work in progress.
1	debris/garbage engineering			Rs.53,56,546.56	15.12.2021	Co.			Chief Engineer, Roads	- 0
1	materials by motor lorries in Railway								/ GWND	
1	Engineering section during two years								•	
1	2021-23									
1										
32	CE.Projects/TCB/2020/-	136.26	112.10	Above (+) 14%	CE.Projects/TCB/2020/736	M/s. ITD Cementation	25.02.2022	24.02.2024	Shri. A. M. Sonkusle	Work in progress.
	Development of Third Chemical			Rs128,49,34,077	dated 02.12.2021	India Ltd.			Superintending	
	Berth at Pia Pau, GWMOT.								Engineer, Project	
1										
		l				1	ı			

Sr.	Name of Work	Sanctioned Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Address of	Remarks
No.	Ivalile of Work	cost (Rs in	(Rs in crores)	Cost (contract Value)	Work Order No	Agency	commencement	of Completion	Engineer Incharge	Remarks
INO.		crores)	(NS III CI OTES)	cost (contract value)			of work	of work	Linginieer iniciiai ge	
		croresy					OI WOIK	OI WOIK		
33	T.No.E.29/2021 - Providing Security	4.12	1.68	Below (-)11.70%	CE.T.29/2021/6306 dated	M/s. Singh Inteligence	01.03.2022	28.02.2023	Shri. B. Dinakar, Dy.	Work in progress
	Guards/Attendant for protection of			Rs.1,49,08,572.00	08.02.2022	Security Pvt. Ltd.			Chief Engineer, Roads	
	Mumbai Port Trust's					·			/ GWND	
	Plots/Roads/Footpaths									
	/Yards/Structures in MbPT Estate for									
	a period of two years.									
34	T.No.E.60/2021 - Malaria preventive	0.96	0.79	Below (-)11.66%	CE.T.60/2021/6115 dated	M/s. H. K. Transport	21.02.2022	20.02.2024	Dy. Traffic Manager	Work in progress. (Work is transferred to
	measures in operational areas under			Rs.69,92,711.71	28.01.2022	,			, ,	Traffic Deptt.)
	the jurisdiction of Traffic			, , ,					( 1 1 101)	
	Department for a period of Two									
	years.									
35	T.No.E.15/2021 - Essential repairs to	1.93	1.45	Below (-)33%	CE.T.15/2021/5446 dated	M/s. Magoxy Infra Pvt.	04.02.2022	03.11.2022	Shri. B. Dinakar, Dy.	
	Parikrama Building No. I & II at Tejas			Rs.97,17,452.02	31.01.2022	Ltd.			Chief Engineer, Roads	
	Nagar, Wadala, GWND.								/ GWND	
20	T.No.E.40/2021 - Repairs to Electric	0.86	0.70	Below (-)36%	CE.T.40/2021/6229 dated	M/s. B. Narayan &	01.03.2022	31.10.2022	Shri. B. Dinakar, Dy.	NA/auto im automorphic
	Sub-stations at Tank Bunder, Haji	0.60	0.70	Rs.45,39,681.41	04.02.2022	Associates	01.05.2022	31.10.2022	Chief Engineer, Roads	
	Bunder, Central ( Cotton			N3.43,39,001.41	04.02.2022	Associates			/ GWND	
	Green),Reynolds Road and New								/ GWND	
	Nadkarni Park, GWND									
	, , , , , , , , , , , , , , , , , , , ,									
37	T.No.E.67/2021 - Biannual petty	1.52	1.25	Below (-) 37%	CE.T.67/2021/7197 dated	M/s. Pawan Construction	24.03.2022	23.03.2024	Shri. B. Dinakar, Dy.	
	works for Docks Section, Port			Rs.79,12,290.03	24.03.2022	Co.			Chief Engineer, Roads	
	Development Division.								/ GWND	

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
38	T.No.E.71/2021 - Providing and laying wearing coat over the road surface of approach trustle from Old Pir Pau and New Pir Pau (First Chemical Berth), GWMOT.	89.00	0.73	Below (-) 15.67% Rs.62,10,048.55	CE.T.71/2021/243 dated 11.04.2022	M/s. Bharat Construction Co. (Bombay)	09.05.2022	30.10.2022	Shri. S. J. Sawant, Exe. Engineer, GWMOT	Work in progress.
39	T.No.E.78/2021 - Repairs to the damaged sea wall and wharf near shed No. 1 & 2, Hay Bunder, GWND.	1.39	1.14	Below (-) 41.20% Rs.67,31,862.06	CE.T.78/2021/324 dated 13.04.2022	M/s. Pawan Construction Co.	28.04.2022	27.08.2022	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Work in progress. LD notice is issued.
40	T.No.E.79/2021 - Repairs to the damaged sea wall of South and East side near C-Shed, Haji Bunder.	1.06	0.87	Below (-) 42.10% Rs.50,51,835.29	CE.T.79/2021/325 dated 13.04.2022	M/s. Pawan Construction Co.	28.04.2022	27.08.2022	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Work in progress. LD notice is issued.
41	T.No.E.19/2021 - Malaria preventive measures in Mumbai Port Trust residential colonies and offices for a period of two years.	2.51	2.07	Below (-) 32.00% Rs.1,40,83,533.04	CE.T.19/2021/471 dated 22.04.2022	M/s. KHFM Hospitality & Facility Management Service Ltd.	22.04.2022	23.04.2024	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	work in progress.
42	T.No.E.30A/2021 - Bi-Annual Contract for Operation and Maintenance of Water Supply System for Operational Area at Jawahar Dweep, GWMOT	1.67	1.39	Below (-) 32.00% Rs.94,70,764.60	CE.T.30A/2021/1066 dated 24.05.2022	M/s. A. K. Associates	14.06.2022	13.06.2024	Shri. S. J. Sawant, Exe. Engineer, GWMOT	work in progress.
43	T.No.E.91/2021 - Repairs to the New Hamallage Building, Indira Dock.	1.49	1.23	Below (-) 36.09% Rs.78,78,799.93	CE.T.91/2021/1050 dated 23.05.2022	M/s. Magoxy Infra. Pvt. Ltd.	06.06.2022	15.12.2022	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	work in progress.
44	T.No.04/2022 - Asphalting part of the backup operational area at Haji Bunder, GWND.	0.99	0.82	Below (-) 4.59% Rs.78,45,922.09	CE.T.04/2022/1064 dated 24.05.2022	M/s. Ramesh & Associates	20.09.2022	19.12.2022	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Site released on 21.10.2022.
45	T.No.E.76/2021 - Sweeping of MbPT roads for a period of Two years.			Below (-) 42.30% Rs.65,42,703.63	CE.T.76/2021/1986 dated 08.07.2022	M/s. Reddy Construction	13.07.2022	07.07.2024	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Work in progress
46	T.No.E.83/2021 - Supply of skilled manpower for Operation and Maintenance of Water Supply Distribution System in GWSD jurisdiction for a period of Two years.			Below (-) 29% Rs.1,35,37,925.00	CE.T.83/2021/2201 dated 21.07.2022	M/s. B. Narayan & Associates	01.08.2022	31.07.2024	Shri. B. Dinakar, Dy. Chief Engineer, Roads / GWND	Work in progress.
47	T.No.E.83B/2020 - E-Tender-cum-E- Auction for license to collect charges for the use of MbPT roads.	N.A.	N.A.	Rs.13,83,000/- excluding GST per month	CE.T.83B/2020/6883 dated 07.03.2022	M/s. Mangal Raghunath Gawade	01.04.2022	31.03.2025	Shri. S. R. Gupta, Superintending Engineer, RRW.	Work in progress.

Sr.	Name of Work	Sanctioned Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Address of	Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Value)			commencement	of Completion	Engineer Incharge	
		crores)					of work	of work		
48	T.No.E.75A/2021 - E-Tender-cum-E-	N.A.	N.A.	Rs.23,15,110/- excluding	CE.T.75A/2021/1301 dated	M/s. A. S. Multi Services	11.07.2022	10.06.2023	Shri. S. R. Gupta,	Work in progress.
	Auction for Operation and			GST per month	06.06.2022				Superintending	
	Management of Pay and Park in								Engineer, RRW.	
	MbPT estate. (Phase-II)									
	T.No.E.87/2021 - E-Tender-cum-E- Auction for Operation and Management of Pay and Park in MbPT estate. (Phase-I)	N.A.	N.A.	Rs.19,58,333/- excluding GST per month	CE.T.87/2021/484 dated 22.04.2022	M/s. S. K. Facility	05.07.2022		Shri. S. R. Gupta, Superintending Engineer, RRW.	Work in progress.

## 2. GENERAL ADMINISTRATION DEPARTMENT

	Tender for transportation of CISF personnel by vehicles	1.33	1.23 (Aggregate)	11.15% above (Rs.57,800 X 3 yrs. = Rs.20,80,800.00)	1. GAD/E&H/Tender/ 5744 dated 1.10.2019	M/s.Capital Tourist Taxi Operators.	01.10.2019	30.09.2022	Chief Public Relations Officer (Shri M.R.S.	Work in progress.
	Tender for transportation of CISF personnel by vehicles	1.33	1.04	15.45% above (Rs.3,34,800 X 3 yrs. = Rs1,20,52,80000)	1. GAD/E&H/Tender/ 6285 dated 29.10.2019	(Category 'A')  M/s.Khandeshwar  Towing (Category 'B')	01.11.2019	31.10.2022	Qureshi)  Chief Public Relations Officer (Shri M.R.S. Qureshi)	Work in progress.
_	Hire of vehicles for the use of Mumbai Port Trust	6.88	5.56		1. GAD/PRO/Tender/4615 dated 30.11.2021 2. GAD/PRO/Tender/4616 dated 30.11.2021 3. GAD/PRO/Tender/4617 dated 30.11.2021	M/s.Capital Tourist     Taxi Operators (Category 'A')     M/s.Aditi Travels     (Category 'B')     M/s.Ambaji Travels     (Category 'C')	01.12.2021	30.11.2024	Chief Public Relations Officer (Shri M.R.S. Qureshi)	Work in progress
	Hire of vehicles for the use of Mumbai Port Trust	10.72	7.72	Rs.66366000.00)	1. GAD/PRO/Tender/749 dated 21.02.2022 2. GAD/PRO/Tender/750 dated 21.02.2022	M/s.Seema Travels (Category 'A')     M/s.Vijay Travels (Category 'B')	01.03.2022	28.02.2025	Chief Public Relations Officer (Shri M.R.S. Qureshi)	Work in progress
	Operation & Management of Evelyn House, Apollo Bunder, Colaba, Mumbai.	NA		Rs. 4,77,00,000.00 for five years	CE.T.148A/2017/ 10983 dtd. 28.3.2018	M/s Royal Sojourn Pvt. Ltd.	16.4.2018		Shri M.D. Kulkarni, Sr. Dy. Manager (Welfare)	Work in progress
	Tender No. JD/I/2022/1 Appointing canteen contractor to provide catering services, manage & run departmental canteen at JD.	3.86	3.86	51.55% below (Rs. 1,87,92,000/- for 3 years)	GAD-WD/D/PR/JD-2022/83 dtd. 8.4.2022	M/s Annapurna Catering Services	1.5.2022	30.4.2025	Shri M.D. Kulkarni, Sr. Dy. Manager (Welfare)	Work in progress

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
3. <u>I</u>	MECHANICAL AND EL		GINEERING	DEPARTMENT	<u> </u>					
1	Tender No.MEED.14.2018 Triennial Repairs & Maintenance Contract for MbPT Residential Colonies - SAGARGEET at Worli, ex-BDLB residential colony at Cotton Green and Govandi	1.63	1.34	(-16.71%) below (Rs.1,34,40,000/- excl. GST	DAL No. MEED/E/ 2- G/(14/2018)/602 dt. 1.2.2019 FOR Rs.1,11,94,176/-	M/s. Radha Electricals, 3/Jai Somnath Society, Near Bharat Electrical, Golibar Doad, Indira Nagar No.2, Ghatkopar (W), Mumbai	03.02.2019	02.02.2022	Smt. M.P. Jaripatke, Materials Manager	New tender in progress     2. Letter of 3 months extension issued.     3. Letter of another 3 months extension i.e. upto 2.8.22 issued
2	T.No.MEED.03/2019 HVAC and Electrical work for Transit Terminal at proposed International Cruise Terminal of MbPT	2.04 incl. of 3% contingencies		16.06% lower than cost put to tender	DAL No.MEED/ HF.138(03/2019)/ 4152 dt/ 19.8.2019 for Rs. 1,66,84,640.98	M/s. Prime HVAC. Ghansoli, Navi Mumbai	19.8.2019	16.12.2019	Smt. M.P. Jaripatke, Materials Manager	Major work completed
3	T.No.MEED/.04/2019 Provision of 22 KV sub-station for proposed International Cruise Terminal at Mumbai Port Trust	14.95 crores incl. Of GST & 3% contingencies		12.14% less than cost put to tender	DAL No. MEED/HF. 138(4/2019)/4961 dt.14.10.2019 for Rs.12.75 crores	M/s. Blue Star Ltd., Blue Star House, 9A, Ghatkopar Link Road, Saki Naka, Mumbai 400 072	14.10.2019	9.6.2020	Smt. M.P. Jaripatke, Materials Manager	Work in progress
4	T.No.MEED.11/2019 - HVAC work for proposed International Cruise Terminal at Mumbai Port Trust	35.83 incl. Of GST & 3% contingencies		28.56% less than cost put to tender	DAL No.MEED/HF. 138(11/2019)/5019 dt.16.10.2019 for Rs.24,85,68,135/-	M/s. Shree Electricals & Engineers (I) Pvt.Ltd., S.No.253/1, Plot No.4, Tirumala Indl. Estate, Phase II, Hinjewadi, Pune 411 057	16.10.2019	11.6.2020	Smt. M.P. Jaripatke, Materials Manager	Contractor has delivered most of the tender items such as pipes, insulations, ducting materials, etc. The work is delayed due to non availability of work front. Completion period is extended to 240 calender days, from the date of issue of Architechrul drawing to contractor.
5	Tender No. MEED. 10/2020 Supply of launches on hire for transporting Mumbai Port Trust staff between 'M' Shed Princess Dock and Jawahar Dweep for a period of one year.	0.69 incl.of 3% contigencies & exclusive of GST	0.67	25.78% less than	DAL no. MEED/O/1- ABP/(10/2020)/3446 dt. 12.10.2020. Rs. 49,29,989.00	M/s. Bombay Ferry Ship to Shore Service, Ballard Pier, Green Gate, Mumbai -400 001.	12.10.2020	12.10.2020	Smt. M.P. Jaripatke, Materials Manager	Extension given upto 11.10.2022.
6	Enquiry no. MEED/D/1-HM (Storm Gate) /3410 & 3678 dated 04.07.2019 & 19.07.2019. Major reairs/reconditioning to both the leaves of Storm Gate, Indira Dock.	25.3	24.89 incl. of 18 % GST	N.A.	LOA no. MEED/D/1-HM (Storm Gate)/ 4511 dated 09.12.2020	M/s. Cochin Shipyard Ltd., Administrative building, P.O. bag no. 1653, Perumanoor, P.O. Kochi 682015, Kerala, India.	Yet to commence		Shri M.A. Taraikar, Dy. Chief Mechl. Engineer	Vide TR No.12 dated 15.02.2022 the Board has approved the proposal i) to defer the initiation of physical execution of the subject work by CSL to 01.10.2022
7	Tender No. 01/2020. Providing illumination in the outlying areas of Mumbal Port from mallet Bunder to wadala	3.14		30.65% less than cost put to tender	Work Order No. MEED/E/2-G(01/2020)/4658 dated 15.12.2020.	M/s. Bajaj Electricals Limited, 801, 8th floor, Rustomjee Aspiree, Bhanu Shankar Yagnik Marg,Off Eastern ExpressHighway,Sion (East), Mumbai 400022	15.12.2020	300 days from LOA and excluding Mansoon period	Smt. M.P. Jaripatke, Materials Manager	Work completed on 15-07-2022

S	ir.	Name of Work	Sanctioned Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Address of	Remarks
N		name or tronk	cost (Rs in	(Rs in crores)	Cost (contract Value)	l warmanaan na	7.55.107	commencement	of Completion	Engineer Incharge	Kemano
			crores)	(10 111 01000)	(**************************************			of work	of work	geege	
			,								
	8	Tender No. 11/2020, Replacement of	4.71	4.15	14.94% more than cost	LOA No. MEED/o/1-	M/s. Enterprising	09.04.2021	18 months from	Smt. M.P. Jaripatke,	work in progress
		Gravity fender linkage assemblies of			put to tender	ABP(11/2020) /1973 dated	Enterprise, B/22, Strar		the date of	Materials Manager	
		Dolphin Nos. 3 & 4 of jetty No. 2 at			ľ	09.04.2021	Trade Centre, Sodawala		award of		
		MOT JD					Lane, Borivili (W),		contraCT		
							Mumbai. 400 092				
	9	Tender No. 13/2020. Painting of oil	10.03	9.51	40.20 less than cost put	LOA No. MEED/o/1-ABP	M/s. M. Pallonji & Co.	07.05.2021	300 calender	Smt. M.P. Jaripatke,	Work in progress
	ı	pipe lines, servicelines at OPL,			to tender	(13/2020)/2325 dated	Pvt. Ltd., 46A, Cawasji		days from date	Materials Manager	
	ı	MOTJD and Fire Fighting lines at				06.05.2021	Patel Street, Fort,		of issue of LOA		
	(	OPL, MOTJD & Pir Pau					Mumbai-01		excluding		
									Mansoon		
									period		
1	10	Tender No. 18/2020. Providing	2.96	2.87	27.16 less than cost put	LOA No.	M/s. Sumi Electrical	21.05.2021	210 calender	Smt. M.P. Jaripatke,	Major work completed.
'		illumination along the boundry wall	2.50	2.07	to tender	MEED/HF.138(18/2020)/2573		21.03.2021	daus excluding	Materials Manager	iviajor work completed.
		and various areas in the dock area			to tender	dated 21.05.2021	Near Chintamani Ganesh		mansoon period	· ·	
	ľ	and various areas in the dock area				dated 21.05.2021	Mandir, Chinchwad.		mansoon period		
							Pune- 33				
							Tune 33				
1	11	Tender No. 07/2021. Project			Tender invited from IPA &	LOA No. MEED/HF.138	M/s. IR Class Systems	20.07.2021	As per clause	Smt. M.P. Jaripatke,	Work in progress
		Management consultancy services			empanelled Consultants	(07/2021)/3413 dated	and Solutions Pvt. Ltd.,		No. 4.3 (iv)-	Materials Manager	
		for MEP works of proposed			(21 Nos.)	20.07.2021	Industrial Services, 6th		12 months		
	ľ	International Cruise terminal					Floor, 52 A, Adi				
							Shankaracharya Marg,				
							Opp. Powai Lake,				
							Mumbai- 400 072.				
							1				
1	12	Tender No. 06/2021, Electrical work	16.1	15.64	5.49 % less than cost put	LOA No.	M/s. Sterling Electro	09.08.2021	240 calender	Smt. M.P. Jaripatke,	Contractor has delivered most of the material
-		for proposed International Cruise	10.1	13.04	to teder	MEED/HF.138(06/2021)/3680		09.08.2021	days (Work is to	Materials Manager	such as cable tray, lights, fittings, cable DB's
		Terminal at Mumbai Port Trust.			to teder	dated 09.08.2021	106, Exim Link Building,		be carried out		etc. The work is delayed due to non availability
	l'	reminar at Mumbar Fort Trust.				dated 05.08.2021	1st florr, Mulund-		as per progress		of work front. Completion period is extended
							Goregaon Link		of civil work)		to 240 calender days, from the date of issue
							Road, Near Nahur		or civil work)		of Architechrul drawing to contractor.
							Railway Station, Nahur				or a market market and a market market and a market
							(W), Mumbai 400 078.				
							"				
							1				
1	13	Tender No. 04/2021., Supply,	0.8	0.8	25.30% less than cost put		M/s. Om Power Systems,	04/10.2021	180 days from	Smt. M.P. Jaripatke,	Work in progress
	C	delivery, laying, testing &			to tender	ABP(04/2021)/ 4502 dated	Nhava Khadi, Uttarpada,		the date of	Materials Manager	
		commissioning of XLPE cable from				04.10.2021.	Post Nhava, Tal- Panvel,		Letter of		
		Trombay GIS to Pir Pau GOD at OPL					Dist. Raigad, 410 206		Acceptance.		
	ı	Pir Pau					1				
							1				

Sr.	Name of Work	Sanctioned Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Address of	Remarks
No		cost (Rs in	(Rs in crores)	Cost (contract Value)	Work order no	7.50.07	commencement	of Completion	Engineer Incharge	i i i i i i i i i i i i i i i i i i i
		crores)					of work	of work		
	T	2.65			LOAN	MA/- DODVDT D - LL-I	24 40 2024	240	Cook AA D. Janin akka	NAME OF THE PROPERTY OF THE PR
14	Tender No. 03/2021., Shifting of existing substation from L&M berth	2.65			LOA No. MEED/HF.138(03/2021)/4810	M/s. DQBYDT Pvt. Ltd.,	21.10.2021	210 calender days excluding	Smt. M.P. Jaripatke, Materials Manager	Work in progress
	to RORO Pax terminal				dated 21.10.2021.	3, Indirapuram,		mansoon period	Waterials Wariager	
	to koko Pax terriiriai				uateu 21.10.2021.	Ghaziabad, 201 014.		i.e. 1st June to		
						Gliaziabau, 201 014.		30th		
								September.		
15	Tender No. MEED.10/2021.,		4.91	14.67% less than cost put	LOA No	M/s. Omega Elevators, 5/	20 12 2021	210 calender	Smt. M.P. Jaripatke,	Lifts (10 Nos.) drawings approved. Contractor
13	Provision of lifts & escalators at		4.91	to tender	MEED/HF.138(10/2021)/	IVI/S. Offiega Elevators, 5/1	28.12.2021	days from the	Materials Manager	has requested for factory inspection.
	proposed International cruise			to tender	5796 dated 28.12.2021			date of approval		Thus requested for factory inspection.
	terminal at Mumbai Port Trust							of general		
								arrangement		
								drawing from		
								MbPT.		
16	Tender No. MEED.13/2021.,		0.86	9.74% less than cost put	LOA No.	M/s. Om Power Systems,	13.12.2021	240 calender	Smt. M.P. Jaripatke,	TDS & drawing approved. Contractor is procuring
	Replacement of pumps at various			to tender	MEED/HF.138(13/2021)/	Nhava Khadi, Uttarpada,		days from the	Materials Manager	the material
	locations Mumbai Port Trust				5581 dated 13.12.2021	Post Nhava, Tal- Panvel,		date of award		
						Dist. Raigad, 410 206		of contract		
17	Tender No. MEED.15/2021., CAMC	0.85	0.7	34.87% less than cost put	LOA No. MEED/E/2-	M/s. Aqua Cool Co. Pvt.	CAMC for 3 years	CAMC for 3	Smt. M.P. Jaripatke,	work commenced
	for AC & Watercoolers units of			to tender	G(AC/CAMC)/5524 dated	Ltd., Flat No. B-404,	from the date of	years from the	Materials Manager	
	various make for 3 years				09.12.2021	Ashapura Park CHS, Plot	handing over of	date of handing		
						No. 51, Sector- 19, Airoli,	all AC and water	over of all AC		
						Navi Mumbai- 400708	cooler units	and water		
								cooler units		
1										
18	, ,	1.62	1.57	Single Quotation of OEM	LOA No. MEED/O/1-ABP/J5-	M/s. Kanon Loading	13.12.2021		Shri M.A. Taraikar, Dy.	Yet to commence
	Arms)/2018. Post warranty Five				MLA/5577 dated 13.12.2021	Equipment B.V.,		as per job	Chief Mechl. Engineer	
	years comprehensive annual					Edisonweg 27, 3899 AZ		specification		
	maintenance contract for 7 Nos.  Marine Loading Arms installed at					ZEEWOLDE, THE NETHERLANDS, Chamber				
	Fifth Oil Berth					of Commerce Leyystad				
						08013878.				
19		11.51	9.5	5% less than cost put to	MEED/E/2-G/(16/2021)/439 dt. 28.01.2022.	M/s. PTC India Limited, 2nd Floor, NBCC Tower, 15	01-03-22	For a period of 3 vears	Smt. M.P. Jaripatke, Materials Manager	Work commenced
	Technical Adivsory services,			tender	20.01.2022.	Bhikaji Cama Place,		yedis	iviateriais Manager	
	operation & Maintenance of Electrical HT & LT network till					New Delhi, - 110 066.				
	metering point, system & Consumer									
	Energy metering & Billing suport									

Sr. No		Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
20	Tender No. MEED.01/2021. Renewing Electrical installation of officers quarters of K complex building at colaba		1.27	22.74% less than cost put to tender	MEED/E/2-G(01/2021)/936 dated 28.02.2022	M/s. Radha Electricals, 3/Jai Somnath Society, Near Bharat Electrical, Golibar Doad, Indira Nagar No.2, Ghatkopar (W), Mumbai 400 086	28.02.2022	180 days from the date of award of contract	Smt. M.P. Jaripatke, Materials Manager	Work completed
21	Tender No. MEED.18/2021, Replacement of 1 No. 42 Butterfly Valve at Manifold Station at Pir Pau		0.73	36.70% less than cost put to tender	MEED/O/1-ABP (18/2021)/ 1159 dated 15.03.2022	M/s. Om Power Systems, Nhava Khadi, Uttarpada, Post Nhava, Tal- Panvel, Dist. Raigad, 410 206	15.03.2022	150 calender days from the date of letter of acceptance	Smt. M.P. Jaripatke, Materials Manager	Initial stage
22	Comprehensive Annual Maintenance Contract (CAMC) for Radiological Detection Equipment installed at Entry/ Exist points at Gates for the period from 26.04.2019 to 25.04.2029	9.38 crore	9.38 crore	On nomination basis	MEED/E&T/RDE-AMC/431 dated 18.08.2020 for Rs. 9,38,52,539/-	M/s. Electronics Corporation of India Ltd., (A Govt. of India Enterprise), deptt. of Atomic Energy, Customer Support Division, ECIL, Hydrabad- 500 062.	26.04.2019		Shri V.B.S.V Rao, Joint Director	Work in progress
23	Renewal of Comprehensive Annual Maintenance Contract of X-RAY baggage Inspection (Model No. ECR 530) System installed at New Yellow Gate and Indiira Dock for five years from 13.08.2020 to 12.08.2025	55 Lakhs	55 Lakhs	On nomination basis	MEED/E&T/XBIS 530- AMC/780 dated 16.12.2020 for Rs. 55,62,260.40/- inclusive of 18% GST	M/s ECIL Rapiscan Ltd., A/204, 2nd floor, Everest chambers, Next to marol Naka metro station,Andheri Kurla Road, Andheri (East), Mumbai 400 059.	13.08.2020		Shri V.B.S.V Rao, Joint Director	Work in progress
24	Tender No. MEED/T&E/CA/MC-CCTV/05/2021. Comprehensive Annual Maintenance Contract of Wireless Digital Video Surveillance system (CCTV System) installed in Docks area, Jawahar Dweep and Pir Pau in Mumbai Port Trust for four years	99,38,763/-		78,76,500/- 18.37% below the cost put to tender.	MEED/T&E/CAMC/CCTV/05/2 021/WO/970 DATED 26.08.2021. MEED/T&E/CAMC- CCTV/05/2021/LOI/931 DATED 18.08.2021	M/S. Vihawk Tech Solutions Pvt. Ltd. 304 Cubix Residency, CBR Krishnaveni Estate, Yapral, Hydrabad- 500 087, Telangana.	18.08.2021		Shri V.B.S.V Rao, Joint Director	Work in progress
25	Tender No. MEED/T&E/221 /2017 Supply, installation & commissioning of Security equipment's at Cruise terminal, with four years AMC	6,00,24,500/- towards inclusive of supply of equipments and CAMC for 4 years	exclusive of 4 years AMC	37.04% below cost put to tender . Cost towards supply and installation-Rs. 2,96,14,321.65/- Four years AMC from 23.01.2020 to 22.01.2024 Rs. 95,56,283.27/-	MEED/E&T/221/2017/1333 dated 01.01.2018	M/s Samarth Security system(India) Pvt. Ltd., Plot No. A- 120, MIDC Khairane TTC Industrial area, Thane Belapur Road, Navi Mumbai- 400 705.	23.01.2020		Shri V.B.S.V Rao, Joint Director	Work in progress

Sr.	Name of Work	Sanctioned Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Address of	Remarks
No		cost (Rs in	(Rs in crores)	Cost (contract Value)			commencement	of Completion	Engineer Incharge	
		crores)					of work	of work		
26	Tender No. MEED.20/2015, supply, installation, testing and commissioning of IP based cctv system and security equipment at Gateway of India.	2,40,18,300/- exclusive of 4 years AMC	AMC	tender. Costs towards	MEED/E&T/TEN.20/2015(201 6)/1374 dated 15.12.2016 for supply, installation and commissioning of equipments and cost towards four years AMC.	M/s Samarth Security system(India) Pvt. Ltd., Plot No. A- 120, MIDC Khairane TTC Industrial area, Thane Belapur Road, Navi Mumbai- 400 705.	05.10.2018	04.10.2022	Shri V.B.S.V Rao, Joint Director	Work in progress
27	Tender No. MEED 08/2019. Augumentation / Replacement of vessel Traffic management system for Mumbai Harbour.	22.1		Rs. 16,20,51,664.00 Below (-) 24.47	MEED/E&T/TEN.08/2019 (2020)/389 dated 22.07.2020	M/s Wartsila Voyage Ltd. 1A Techniplex II Veer Savarkar Flyover Goregaon (West), mumbai 400 062	22.07.2020	30.06.2022	Shri V.B.S.V Rao, Joint Director	Work in progress
28	Tender No. MEED.05/2022 Repair works related to IR class special hull, tail shaft and renewal docking survey of M.V. Kalpana	0.76	0.76	Rs. 80,83,213.96 + 6% to the tender cost	MEED/S-3-F (Kalpana)(05/2022)/2866 & 2918 dated 24.06.2022 28.06.2022	M/s. Mazagon Dock Ship Builders Limited, Dockyard Road, MazaGON, Mumbai- 400010	24.06.2022	23.07.2022	Shri M.A. Taraikar, Dy. CME	Yet to commence
29	Tender No. MEED.15/2022 Project management consultancy services for design, supply, installation, testing & commissioning of scada and automation system at MOT JD & Pirpau			Rs. 3,24,61,800/- lowest of	MEED/HF.138(15/2022)/3555 dt. 05.08.2022	M/s. Tractebel Engineering Pvt. Ltd., Intec House, 37, Institutional Area, Sector, 44, Gurgaon 122 001 (Haryana)	08.05.2022	As specified in the DAL	Shri A.B. Kulkarni, Superintending Engineer	Work started
4 1	   MEDICAL DEPARTMEN	JT								
7. 2		<u>\                                    </u>								
1	Outsourcing of Housekeeping and Facility Management Services in Mb.P.T. Hospital for the period of two years	3,20,00,000.00	2,72,20,104.00	14.95% below (Rs.4785696.00)	H/E/37A/ 2016-17/8933 dtd.31.01.2017	M/s.Sumeet Facilities Pvt. Ltd.	01.03.2017		Dr.(Mrs.)S.N. Mokal, Sr.Dy.CMO (Admin)	Contract extended till handing over the Hospital as per T.R. No. 134 of 30.07.2020
2	Rate contract for supply of Medicines which are not in stock (NIS)/Not in procurement (NIP) for both inpatient/ out patient use with establishment of inhouse pharmacy of Mumbai Port Trust Hospital, Wadala E, Mumbai - 37 for a period of two Years	2,00,00,000.00	2,00,00,000.00	Nil	H/E/MS/Rate Contract/8963 dated 30.01.2017	M/s.Wellness Forever Medicare Pvt. Ltd.	01.03.2017	extended upto	Dr. V.V.G. Purohit, Sr.Dy.CMO (Admin)	Contract extended till handing over of the Hospital to the Concessionaire videT.R. 22 dated 06.04.2021

Sr.	Name of Work	Sanctioned Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Address of	Remarks
No.	Traine or Train	cost (Rs in	(Rs in crores)	Cost (contract Value)	Train Graci IIa	7.66.107	commencement	of Completion	Engineer Incharge	Kemano
1		crores)	(115 111 01 01 05)	(contract value)			of work	of work	ziigiileer illendige	
		croresy					OI WOIK	OI WOIK		
3	Supply of manpower of	3,50,45,076.00	2,54,48,376.00	11.74% (below)	H/E/37A/118 dt	M/s Ram Krishan	01.09.2022		Dr. V.V.G. Purohit,	Work order issued. Work commenced
-	Paramedical at Mumbai Port	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	_,- ,, ,-,-,-	,,, (44.4.1)	05.04.2022	Vidhya Samiti				from 01.09.2022.
	Authority Hospital for a period of				00.0 1.2022	rianja cania			(Admin)	
	one year, extendable for further								(/ tarriiri)	
	one year on satisfactory									
	performance and further									
	renewable for one year based									
	on satisfactory work									
	performance or till handing over									
	the hospital to the									
	Concessioanaire, whichever is									
	earlier.									
	Carnot.									
4	Transaction Advisor request for	L1-Cost in Tender	61 Lakhs +	Nil	CMO/58/9985 dtd.	M/s.ERNST &	24.03.2017	within 72	Dr.R.H. Agrawal,	Contract in progress
	proposal and term of reference		Service Tax		16.03.2017	YOUNGLLP (		weeks based	Sr.Dy.CMO (Radio)	
	for appointment of Transaction					E& Y)		on the		
	Advisor for carrying out the					,		outcome of		
	Financial feasibility and Bid							PPP Tender		
	process management for							No.CMO-		
	Development and operation of							14/2017-18		
	superspeciality Hospital through									
	Public Private Partnership									
	·									
5	Selection of Independent	The project is	5,44,95000/-	NA	Hosp/PPP/3675	M/s.AKA Consultant	01.09.2020			Contract in progress.
		unique project.	Excluding GST		28.08.2020	(India) Pvt. Ltd. in		the date of	Sr. Dy. CMO	
	Establishment of 600 beded	There is no	-			consortium with M/s.		signing of	•	
1		previous project of				IR Class Systems		Agreement		
1	option to develop a Medical	this nature				and Soluntions Pvt.		i.e. upto		
	College and further expansion of					Ltd.		31.08.2025.		
	hospital on PPP Basis									
							1			

Sr.	Name of Work	Sanctioned Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Address of	Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Value)			commencement	of Completion	Engineer Incharge	
		crores)					of work	of work		1
	Establishment of 600 bedded Superspeciality Hospital with an option to develop a Medical College and further expansion of Hospital		693 Crores	NA	Hosp/PPP/4785 dated 13.08.2019	M/s.Ajinkya D.Y. Patil Infra Pvt. Ltd.	01.04.2020		Sr. Dy. CMO	1) The Board of Trustees of Port of Mumbai through their Board Resolution No.277 dated 22.02.2021 had declared as under: "approve to declare Appointed Date/Financial close once the activities of two Bank Guaranteees of value of Rs.35 Crores and 20 Crores, respectively, are offered to be furnished sequentially; earlier one before Appointed date (and valid upto completion of Phase 1); latter one within 120 days thereafter (and valid upto completin of Phase 0), in addition to the Peformance Security in the form of Bank Guarantee amounting to Rs.34.65 Crores issued on 4.2.2020 has been provided to the Authority on 5.2.2020 are completed subject to approval from the Ministry of Ports, Shipping & Waterways to the proposed risk mitigation measures and permit the Concessionaire to take over the MbPT Hospital Project as per Concession Agreement subject to the fulfilment of the conditions precedent mentioned in the Concession Agreement by the Concessionaire"
										2. The Board Resolution has been communicated to MoPS&W vide MbPT letter dated 1st March 2021 and subsequent clarification were sent vide MbPT letter dated 7th July 2021.

C-	Name of West	Counties and Cationate d	Cast Dutte Tander	0/ Dalaw/ Abawa Tandan	Marile Order No	1	Cabadula Data of	Cabadula Data	Name and Address of	Daniel de la constante de la c
Sr.	Name of Work	Sanctioned Estimated	Cost Put to Tender	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of	Schedule Date		Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Value)			commencement of work	of Completion of work	Engineer Incharge	
		crores)					OI WOIK	OI WOIK		
										3) The Ministry vide letter No. Pd-1 102U19 /207 PPP I e-328625 dated 29th September 2021 has communicated as under: "I am directed to refer to the Mumbai Port's letter No. GAD/ G//GM-SSG dated 1st March, 2021 & 7th July, 2021 on the subject mentioned above and to say that the Resoulation of the Board of Trustees of the Mumbai port on the subject appears to have been drawn after discussing the pros & cons of the modified proposal submitted by the Concesionaire regarding financiaing of the project. The proposal of getting the Debt:Equity ratio of 10:90 VETTED by a third party is also to ensure examination of arranging the equity by the Concessionaire. This can be carried out quickly too. Accordingly, the proposal of Mumbi Port Trust Board, including examination by a third party for capability of the oncenssionaire to arrange for the equity has been considered in this Ministry and the same has been agreed to".
	Establishment of 600 bedded Superspeciality Hospital with an option to develop a Medical College and further expansion of Hospital (Contd)									4. On completion of Special Limited Tender Process, Letter of Award was issued to M/s BDO India LLP vide letter No. FA/SDP-T-96(2016) / 1520 dated 21.10.2021 by FA&CAO, with a request to convey acceptance of Letter of Award by 25.10.2021. Third Party Financial Institute BDO LLP have given Acceptance letter dated 25.10.2021 to the Letter of Award. The BDO officials had requested for all the documents availabel with MbPT regarding the project, which were submitted to BDO. ALso, BDO had asked the Concessionaire to submit specific document which the Concessionaire has submitted to BDO directly.

	No CAMA d	le	C. I B. I I T. I	Of Buller / Albert Treedor	W. J. O. J. N.		Colored to Boston of	Calcadala Data	AL	D d .
Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement	Schedule Date of Completion	Name and Address of Engineer Incharge	Remarks
INO.		crores)	(KS III Crores)	cost (contract value)			of work	of work	Engineer incharge	
		0.0.05					O. WOLK	0		
										5. The Concessionaire has submitted the additional Bank Guarantee of Rs.35 Crores on 25.11.2021, issued by Cosmos Co-operative Bank. The Bank Guarantee has been confirmed by the issuing bank vide their letter dated 30.11.2021.  6. BDO LLP has submitted report on 18.01.22, the scrutiny of which was done by Finance Dept. Based on the Board Resolution TR No.227 dated 22.02.2021 and subsequent communication of approval from the Ministry of Port Shipping and Waterways vide letter 29.09.2021 and the final submission of third party report viz. Ws. BDO India LLP on the capability of the Concessionaire to inform the equity part of the total project cost, a consolidated Board item on Hospital Project on PPP basis was placed before the Board Meeting No.2 dated 16th March 2022 an item No.7 to take a final discussion on declaration of Financial Closer and Appointed Date. During the meeting a detailed deliberation and discussion took place. Finally the Consideration deferred to next ensuing Board meeting as per Resolution No.49 dated 16th March 2022. In the Board meeting dated 10.06.2022, it was decided, vide resolution No. 57 dated 10.06.2022, to refer the matter to High Powered Committee to be set up by the Ministry. Report by the Committee appointed by the Ministry. Report by the Committee awaited.
	•	•				•	•			
5. <u>N</u>	IARINE DEPARTMEN	<u>r</u>								
1	Tend. No. DC/MRC/HT-01/2021	8.76	8.76	35.25 below	DC/MRC/HT-O&M/22/58	M/s. SVS Marine	May 2022.	Three years	Shri K.P. Singh,	Work order issued to the firm on 04.05.2022.
1	Tender for manning, operation,	6.70	6.70		dated 04.05.2022	Services Pvt. Ltd. CBD	Contract		Marine Engineer	Work order issued to the illin on 04.05.2022.
	maintenance and complete			, , , ,		Belapur, Navi Mumbai -		signing of	Ü	
	technical management of MbPA					400 614.	process.	Contract		
	owned 02 nos. Harbour Tugs H.T.							Agreement		
	"Ajinkya" and H.T. "Ajit" for three									
	years									
<u> </u>	l	ı				l				

S	. Name of Work	Sanctioned Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Address of	Remarks
N	o.	cost (Rs in	(Rs in crores)	Cost (contract Value)			commencement	of Completion	Engineer Incharge	
		crores)					of work	of work		
2		4.77	4.77			M/s. Pacific Shipping	· ·	•	0 ,	Work order issued to the firm on 06.05.2022.
	Tender for manning, operation,			(Rs.33618690/- excl. GST)		Services,Carnc Bunder,			Marine Engineer	
	maintenance and complete					Masjid (east), Mumbai -	-	signing of		
	technical management of MbPA					400009	l'	Contract		
	owned 02 nos. Pilot Launches							Agreement		
	"PURVA" and "PRACHI" for three									
	years									
		TOD					1			
6.	TRAFFIC DEPARTMEN	<u>(T</u>								
1	Work Order No. RM/SL-1/	Rs. 17,86,900/-	N/A	N/A	RM/SL-1/	M/s RITES LIMITED	01/06/2022	30/11/2022	Shri P.K. Meena,	Work in progress
	RITES/2022/559 dated	p.m.			RITES/2022/559 DATED		01/00/2022	00/11/2022	Sr. Asstt. Traffic	Trem in progress
	25/05/2022. Hiring of				25/05/2022				Manager	
	WDS-6 shunting locomotive								(Officiating)	
	for MbPA on nomination basis								(	
	including operation and									
	maintenance of hired loco.									
	Further extension of contract									
	for a period of six months.									
	,									