MUMBAI PORT TRUST

CONTRACTS UNDER INTEGRITY PACT

1. CIVIL ENGINEERING DEPARTMENT

Name of Work Cost Put to Tender % Below/ Above Tender Schdule Date of Schedule Date Name and Adress Sr. Sanctioed Estimated Work Order No Agency Remarks No. cost (Rs in (Rs in crores) Cost (contract Value) commencement of of Completion of Engineer crores) work of work Incharge 1 Restorative Reapirs to "Evelyn 3.62 3.51 1.2% below (Rs CET 19/2017/32 dated M/s Seth 15.04.2017 14.10.2017 Shri P.K.Sinha (Dy Work in progress. Chief Engineer - CD House" Building at Apollo Bunder, 3,47,58,254.14) 01.04.2017 Construction. Colaba. Mumbai II) 2 Providing Barbed wire fencing with 0.69 0.67 5% below CE.T.115/2016/6332 M/s R.K.Mishra and 20.12.2016 19.12.2017 Shri N.G.Mirajkar Work in progress. RCC poles to vacant plots for one (Rs 64,25,000.00) dtd 05.12.2016 Sons. (Dy Chief Engineer year RRY) 0.68 7% below M/s R.K.Mishra and 3 Providing RCC compound wall 0.75 (Rs CE.T.117/2016/6533 20.12.2016 19.12.2017 Shri N.G.Mirajkar Work in progress. (Dy Chief Engineer 63,35,000.00) dtd 05.12.2016 Sons. around MbPT plots at various RRY) locations in MbPT estate for a period of one year Shri S.D. Aserkar 4 Repalcement of AC Roof Sheets 0.58 0.56 3.33% above. CET 105/2016/7188 M/s Bharat 12.01.2017 11.07.2017 Work in progress. Miscellaneous dated 30.12.2016. Construction (Dy Chief Engineer and repairs (Rs 58,14,321.23) PI) including painting to 14 VD Shed. Company Shri B.J.Patil (Dy. Work in progress. 5 Concreting of Inspection Road 5.83 5.28 5.50% below CET 95/2016/8694 M/s Bharat 07.03.2017 06.03.2018 from Ambapada Village to TATA dated 15.02.2017 **Chief Engineer** (Rs 4,99,60,542.56) Construction MOT) Gate, Pir Pau. Company 6 T.96/2016 - Modified request for M/s.HCP Designer 09.01.2017 08.07.2020 9.91 NA Lump Sum CE.T.96/2016/6424 Shri S.D. Aserkar work in progress. proposal (RFP) for appointment of (Rs 8,99,00,000.00) dtd. 30.11.2016 Planning & (Dy Chief Engineer -PI) consultant for planning, design and Management Pvt. LTd. programme management support for Master Planning and Infrastructure Design of Mumbai Port Trust Complex of MbPT.

As on 01.11.2017

ble water by irisdiction of eriod of one	II - 0.28 Part III -	(Rs 65,29,452.96)	IV)/ 7212 dtd.	M/s. Harvindar Transport	01.01.2017	31.12.2017	Shri S.D. Aserkar (Dy Chief Engineer - PI) and Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.
	N.A.	Lumpm Sum (Rs 69,49,560.00)	CE.T.99/2016/187 dtd. 06.04.2017	M/s. Chinmay Enterprises	20.04.2017	19.02.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	License is in operation.
•	N.A.			M/s. A-One caretaker Pvt Ltd.	08.05.2017	07.03.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	License is in operation.
n of Port 7.42	7.2	14.99 % below (Rs 6,12,14,888.82)	CE.T.90/2016/907 dtd 02.05.2017	M/s Savani Construction Co.Pvt Ltd	16.05.2017	15.11.2018	Shri P.K.Sinha (Dy Chief Engineer - CD II)	
s shop) at	0.48	19.90 % above (Rs 57,46,473.10)	CE.T.38/2017/1697 dtd 30.05.2017	M/s Sai Enterprises	01.06.2017	30.09.2017	Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.
	1.11	1.08 % above (Rs 1,12,27,264.90)	CE.T.18A/2017/1129 dtd 8.05.2017	M/s B. Narayan & Associates	08.05.2017	31.03.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.
use, Sasoon 0.56	0.54	23.40 % above (Rs 67,26,263.75)	CE.T.54/2017/1649 dtd 26.05.2017	M/s Creative Construction	27.05.2017	17.11.2017	Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.
	ble water by risdiction of eriod of one D16-17. (Part- operate pay N.A. tate Phase-I N.A. estate Phase-I N.A. estate Phase- n of Port 7.42 shed (Boiler 0.62 s shop) at date Indian 1.14 ter drains in 1.14	ble water by risdiction of eriod of one D16-17. (Part to operate pay tate Phase-I N.A. N.	ble water by risdiction of eriod of one D16-17. (Part operate pay tate Phase-1 N.A. N.A. Lumpm Sum (Rs 69,49,560.00) (Rs 21,00,000/- per month for 22 months = Rs 4,62,00,000.00) (Rs 61,21,4,888.82) (Rs 61,4,8,888,82) (Rs 61,4,8,8,82) (Rs 61,4,8,8,8,8,8) (Rs 61,4,8,8,8,8,	ble water by irisdiction of priod of one D16-17. (Part II - 0.28 Part III - 0.31 Part IV - 0.33 (Rs 65,29,452.96) IV)/ 7212 dtd. 31.12.2016 operate pay tate Phase-I N.A. N.A. Lumpm Sum (Rs 69,49,560.00) CE.T.99/2016/187 dtd. 06.04.2017 to operate estate Phase-I N.A. N.A. Lumpm Sum (Rs 21,00,000/- per month for 22 months = Rs 4,62,00,000.00) CE.T.138/2016/188 dtd. 06.04.2017 n of Port 7.42 7.2 14.99 % below (Rs 6,12,14,888.82) CE.T.38/2017/1697 dtd 02.05.2017 shed (Boiler s shop) at date Indian 0.62 0.48 19.90 % above (Rs 57,46,473.10) CE.T.38/2017/1697 dtd 30.05.2017 ter drains in during P.Y 1.14 1.11 1.08 % above (Rs 1,12,27,264.90) CE.T.18A/2017/1129 dtd 8.05.2017 use, Sasoon 0.56 0.54 23.40 % above CE.T.54/2017/1697	ble water by irsidition of ariod of one 116-17. (Part)II - 0.28 Part III - 0.31 Part IV - 0.33(Rs 65,29,452.96.)IV// 7212 dtd. 31.12.2016Transportoperate pay tate Phase-IN.A.N.A.Lumpm Sum (BS 69,49,560.00)CE.T.99/2016/187 dtd. 06.04.2017M/s. Chinmay Enterprisesto operate estate Phase-IN.A.N.A.Lumpm Sum (BS 21,00,000/- per month for 22 months = Rs 4,62,00,000.00)CE.T.138/2016/188 dtd. 06.04.2017M/s. A-One caretaker Pvt Ltd.nof Port7.427.214.99 % below (Rs 6,12,14,888.82)CE.T.38/2017/16907 dtd 02.05.2017M/s Savani Construction Co.Pvt Ltdshed (Boiler s shop) at date Indian0.620.4819.90 % above (Rs 57,46,473.10)CE.T.38/2017/1697 dtd 30.05.2017M/s Sai Enterprisester drains in during P.Y1.141.111.08 % above (Rs 1,12,27,264.90)CE.T.18A/2017/1129 dtd 8.05.2017M/s S. Narayan & Associatesuse, Sasoon0.560.5423.40 % aboveCE.T.54/2017/1649M/s Creative	ble water by irsdiction of eridd of one JI6-17. (Part III-0.28 Part IV - 0.33 (Rs 65,29,452.96) IV/ 7212 dtd. 31.12.2016 Transport operate pay tate Phase-i N.A. Lumpm Sum 69,49,560.00) CE.T.99/2016/187 M/s. Chinmay 20.04.2017 to operate to operate estate Phase-i N.A. Lumpm Sum 69,49,560.00) CE.T.138/2016/188 M/s. A-One caretaker 08.05.2017 n of Port 7.42 7.2 14.99 % below (Rs 61,2,14,888.82) CE.T.38/2017/1697 M/s Savani Construction Construction Construction C.PVt Ltd 16.05.2017 shed (Boiler s shop) at date Indian 0.62 0.48 19.90 % above (Rs 57,46,473.10) CE.T.38/2017/1697 M/s Sai Enterprises 01.06.2017 ter drains in during P.Y 1.14 1.11 1.08 % above (Rs 1,12,27,264.90) CE.T.154/2017/1129 M/s S. Narayan & Associates 08.05.2017	ble water by irsdiction of prid of on of D16-17. (Part III - 0.28 (D.31 Part IV - 0.33) III - 0.28 (R s 65,29,452.96) IV// 7212 dtd. 31.12.2016 Transport III - 0.28 III - 0.20 III - 0.20	bie water by insdiction of prisdiction of prisdict

14	Desilting the storm water drains in the juridiction of GWSD during FY.2017-18 & 2018-19	0.63	0.61	4.50 % above (Rs 64,34,660.65)	CE.T.39/2017/PartII/1 559 dtd 24.05.2017	M/s B. Narayan & Associates	24.05.2017	31.03.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.
15	Resurfacing with asphltic materials including repairs/ replacement of drainagse system of various open storage yards and wharves in Indira Dock	55.65	54.02	9.99 % below (Rs 48,62,88,286.13)		M/s Kalyan Toll Infrastructure Ltd.	14.06.2017	13.06.2019	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.
16	Maintenance dredging in Indira Dock basin of Mumbai Port	6.43	5.40	30.00 % below (Rs 3,78,00,000.00)		M/s Rock & Reef Dredging Pvt. Ltd	01.09.2017	21.12.2017	Shri B.J.Patil (Dy. Chief Engineer MOT)	work in progress.
17	Providing and fixing missing / damaged watergully and covers with FRP frame and covers in GWND area.	0.64	0.62	7.50% below (Rs 66,28,015.70)	CE.T. 82/2017/2488 dated 22.06.2017.	M/s Creative Construction.	10.07.2017	09.10.2017	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.
18	Modernisation of Existing Mumbai International Curise Terminal (MICT) at Indira Dock.	138.00	125.00	4.51% above (Rs 130,60,83,971.96)		M/s Belhekar and Kale Associates.	_	—	Chief Engineer - CD	Pre commencement formalities are in progress.
19	Restorative repairs to Beams, Columns and Slab including other miscellaneous works of Power House at Jawahar Island, GWMOT.	0.52	0.50	3.60% above (Rs 51,85,259.00)		M/s Avtar Interiors Pvt. Ltd.	03.10.2017	02.07.2018	Shri B.J.Patil (Dy. Chief Engineer MOT)	work in progress.
20	Replacing Asbestos Cement Sheets and Roof gutters of 12A ID.	1.12	1.08	8.10 % below (Rs 99,49,775.70)		M/s Avtar Interiors Pvt. Ltd.	19.09.2017	18.02.2018	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.

21	Purchase, demolition and Removal of dismantled materials of residential building at various locations in MbPT estate. I- Bldg NO 1 to 8 Kartavya Nagar and Bldg. No 26 & 27 at Tejas Nagar, Wadala.			Rs 72,72,999.00	CET111/2016(part I) /4197 dated 21.08.2017.	M/s Taibah Steel Traders.	25.09.2017	24.07.2018	Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.
22	Transport of debris, garbage, engineering materials by motor lorries in Railway Engg. Section during to years 2017-19.	0.7	0.68	9.9% below (Rs 61,43,376.60)	CET24/2017/4512 dated 01.09.2017.	M/s Pawan Construction.	01.09.2017	31.08.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.
23	License to collect charges for the use of MbPT roads.	_		Rs 2,52,00,000.00	CET72/2017/4939 dated 18.09.2017	M/s D.R. Services			Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	Pre commencement formalities are in progress.
24	Maintenance dredging in Approach Channels, Turning circles, Outside berths, Indira Dock basin, bunder areas and Anchorage of Mumbai Port for three years from the year 2017-18.	167.13	141.06	40.4% below (Rs 83,99,81,599.96	CET47/2017/473 dated 08.09.2017	M/s Dredging corporation of India Ltd.	11.09.2017	Expected Feb 2020	Shri B.J.Patil (Dy. Chief Engineer MOT)	work in progress.
25	Sweeping of MbPT Roads for a period of TWO Years	0.76	0.74	19.50% below Rs 59,63,251.95	CET 75/2017/5358 dated 05.10.2017	M/s M.I. Enterprises	16.10.2017	04.10.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.
26	Annual petty works for various sections under jurisdiction of GWSD (Docks) during financial year 2017-19 - Part II : water supply section.	0.52	0.39	29.00% above Rs 50,78,257.86	CET 29/2017/Part II/5536 dated 10.10.2017	M/s B. Narayan & Associates	23.10.2017	31.03.2019	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.
27	Annual petty works for various section under jurisdiction of GWSD (Docks) during financial year 2017- 19 - Part I : Docks.	1.06	0.87	18.00% above Rs 1,03,05,830.66		: M/s B. Narayan & Associates	26.10.2017	31.03.2019	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.
28	Sanitation services in MbPT residential colonies for a period of 12 months during 2017-18.		1.52	18.00% below Rs 1,24,47,110.00	CET 32/2017/5485 dated 16.10.2017	M/s Dirt Bustors India Pvt Ltd.			Shri S.S. Shastry (Dy Chief Engineer - GW)	Pre commencement formalities are in progress.
29	House keeping work in MbPT estate for a period of ONE year.	1.08	0.82	10.20% below Rs 73,99,853.16	CET 112/2017/5744 dated 16.10.2017	M/s Creative Construction			Shri S.S. Shastry (Dy Chief Engineer - GW)	Pre commencement formalities are in progress.

1	1		1			1
						1
						l

2. GENERAL ADMINISTRATION DEPARTMENT

1	Hire of vehicles for the use of	3.92	3.80	18.30% below (Rs	1) GAD/E&H/GM-	1. M/s.Capital Tourist	01.11.2013	31.10.2016	Chief Personnel	work in progress.
	Mumbai Port Trust			1,03,49,364.00 X 3 yrs. =	G/6910 & 6912 dated	Taxi Operators.		(Extended up	Relation Officer	
				Rs.3,10,48,092.00) and	both 25.9.2013 &	(Category 'A' & 'B')		to 31.10.2017)	(Shri V.R. Joglekar)	
				Rs.1,03,49,364.00 for	GAD/E&H/GM-	2.M/s.Khandeshwar				
				extension	G/6226 and 6228	Towing (Category 'C')				
					both dated 15.9.2016	3. M/s.Ambaji Travels				
					(exten.) 2)	(Category 'D')				
					GAD/E&H/GM-					
					G/6914 dated					
					25.9.2013 &					
					GAD/E&H/GM-					
					G/6280 dated					
					15.9.2016 (exten.)					
					GAD/E&H/GM-					
					G/6916 dated					
					25.9.2013 &					
					GAD/E&H/GM-					
					G/6232 dated					
					15.9.2016 (exten.)					

3. MECHANICAL AND ELECTRICAL ENGINEERING DEPARTMENT.

1	MEED 01/2016 - Design, manufacture, testing, supply, delivery, installation & commissioning of Quick release Hooks for MbPT jetties J2 & J3 at Jawahar Dweep as its Marine Oil Terminal, Jawahar Dweep in Mumbai harbour	4.47	3.72	3.13% above (Part A: USD 4,66,613 Part B: Rs 48,00,000)	MEED/QRH- PH2/(01/2016)/6347 dated 15.02.2017	M/s. Hi- Tech Elastamers Ltd	15/02/2017	12/10/2017	Shri P B Bhagwat work in progress. (Materials Manager-I)
2	MEED 14/2016 - Painting of Oil pipelines at OPL, Pirpau and Wadala.	2.28	2.07	30.50% below (Rs 1,44,30,476)	MEED/OPL/PP&WD/(14/2016)/6800 Dated 16/3/2017	M/s Kansai Nerolac Paints Ltd	16/03/2017	12/12/2017	Shri P B Bhagwat work in progress. (Materials Manager-I)
3	Overhauling, Testing & Commissioning (including supply of Spares) of Electric Driven 3 nos. of Fairbank Morse India Ltd. Make V.T. pumps at Forth Oil Berth- Jawahar Dweep.	3.08	2.99	NA (Rs 2,99,79,203)	MEED/O/1-ABP/644 Dated 03/05/2017.	M/s.Flowmore Limited.	03/05/2017	02/12/2017	Shri P B Bhagwat Work is in progress. (Materials Manager-I)
4	Renewing Electrical Installations of Shed Nos.20 & 21, Indira Dock	0.59	0.57	18.25 % below	MEED/HF. 138/(1/2017)/ 3115 dated 27.09.2017	M/s.Technova Infrastructure Pvt. Ltd (Tender)o. MEED /	28.09.2017	25.01.2018	Smt. M.P.Jaripatke, Work in progress Superintending Engineer
5	Electrification work at Ferry Wharf to facilitate Ro-Ro Pax Service	0.80	0.74	12.786 % above	MEED/Ro Ro Pax/(06/2016)/3185 dated 04.10.2017	M/s. Daanish Electricals & Sales Pvt. Limited. (Tender No. MEED. 06 / 2016)	05.10.2017	180 days.	Shri V.V. Prabhu, Work in progress Dy. CME

4. MEDICAL DEPARTMENT

1	Outsourcing of Housekeeping and	3.2	2.72	14.95% below	H/E/37A/ 2016-	M/s.Sumeet Facilities	01.03.2017	28.02.2019	Dr.(Mrs.)S.N.	Work in progress
	Facility Management Services in			(Rs.4785696.00)	17/8933	Pvt. Ltd.			Mokal, Sr.Dy.CMO	
	Mb.P.T. Hospital for the period of				dtd.31.01.2017				(Admin)	
	two years.									

	Rate contract for supply of	2.0	2.0		•		M/s.Wellness Forever	01.03.2017	Dr. V.V.G. Purohit,	1 0
	Medicines which are not in stock			2.00.000.00)			Medicare Pvt. Ltd.		Sr.Dy.CMO (Admin)	
	(NIS)/Not in procurement (NIP) for					30.01.2017				
	both inpatient/ out patient use									
	with establishment of inhouse									
	pharmacy of Mumbai Port Trust									
	Hospital, Wadala E, Mumbai - 37									
	for a period of two Years.									

3 Transaction Advisor request for proposal and term of reference for appointment of Transaction Advisor for carrying out the Financial feasibility and Bid process	NA	Lump Sum (Rs 61,00,000.00)	CMO/58/9985 dtd. 16.03.2017	M/s.ERNEST & YOUNGLLP (E& Y)	24.03.2017	Dr.R.H. Agrawal , Sr.Dy.CMO (Radio)	Work in progress
management for Development and operation of superspeciality Hospital through Public Private Partnership.							

5. TRAFFIC DEPARTMENT

1	Removal of garbage from Docks	2.68	2.299	0.22 % below	TM/HS/3-5/2889	M.I. Enterprises	14.02.2015	13.02.2017	Shri K.	Work in Progress.
	and Outlying areas under the			(Rs 2,39,37,500.00)	dated 31.01.2015.				Uthayakumar	Contract extended for 1
	jurisdiction of T.M. including muck								(Sr. Dy. Traffic	year w.e.f 14.02.17 to
	and mud from Dry Docks to								Manager -	13.02.18 vide letter No.
	MCGM's Dumping ground at								Resources)	TM/HS/3-5/2663 dated
	Mulund.									13.02.2017 amounting to
										Rs 1.14 cr.

6. MARINE DEPARTMENT

1	Repairs & Maintenance	of	7.35	6.40	At par (DC/C-Buoys Tender -	M/s Bluefin Marine	22.12.2016	21.12.2021	Harbour Master	Work in Progress.
	Navigational Buoys for 5 years	5			Rs 6,40,00,000.00)	01(2016)/4588	Palghar			MbPT	
						dtd.24.10.2016					