MUMBAI PORT TRUST

CONTRACTS UNDER INTEGRITY PACT

1. CIVIL ENGINEERING DEPARTMENT

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
1	Restorative Reapirs to "Evelyn House" Building at Apollo Bunder, Colaba, Mumbai	3.62	3.51		CET 19/2017/32 dated 01.04.2017	M/s Seth Construction.	15.04.2017	14.10.2017	Shri P.K.Sinha (Dy Chief Engineer - CD II)	Work in progress.
2	Providing Barbed wire fencing with RCC poles to vacant plots for one year	0.69	0.67		CE.T.115/2016/6332 dtd 05.12.2016	M/s R.K.Mishra and Sons.	20.12.2016	19.12.2017	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	Work in progress.
3	Providing RCC compound wall around MbPT plots at various locations in MbPT estate for a period of one year		0.68	,	CE.T.117/2016/6533 dtd 05.12.2016	M/s R.K.Mishra and Sons.	20.12.2016	19.12.2017	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	Work in progress.
4	Repalcement of AC Roof Sheets and Miscellaneous repairs including painting to 14 VD Shed.	0.58	0.56		CET 105/2016/7188 dated 30.12.2016.	M/s Bharat Construction Company	12.01.2017	11.07.2017	Shri S.D. Aserkar (Dy Chief Engineer - PI)	Work in progress.
5	Concreting of Inspection Road from Ambapada Village to TATA Gate, Pir Pau.		5.28		CET 95/2016/8694 dated 15.02.2017	M/s Bharat Construction Company	07.03.2017	06.03.2018	Shri B.J.Patil (Dy. Chief Engineer MOT)	Work in progress.
6	T.96/2016 - Modified request for proposal (RFP) for appointment of consultant for planning, design and programme management support for Master Planning and Infrastructure Design of Mumbai Port Trust Complex of MbPT.		NA	'	CE.T.96/2016/6424 dtd. 30.11.2016	M/s.HCP Designer Planning & Management Pvt. LTd.	09.01.2017	08.07.2020	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
7	T.50/2016 - Supply of well water and transport of portable water by tanker lorries in the jurisdiction of GWND, GWSD for a period of one year during the year 2016-17. (Part-Ito IV)		Part I - 0.32 Part II - 0.28 Part III - 0.31 Part IV - 0.33	52 % below (Rs 65,29,452.96)	CE.T.50/2016(Pt.I to IV)/ 7212 dtd. 31.12.2016	M/s. Harvindar Transport	01.01.2017	31.12.2017	Shri S.D. Aserkar (Dy Chief Engineer - PI) and Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress. Contract period extended up to 28.02.2018
8	T.99/2016 - License to operate pay and park in MbPT estate Phase-I (Menson road).	N.A.	N.A.	Lumpm Sum (Rs 69,49,560.00)	CE.T.99/2016/187 dtd. 06.04.2017	M/s. Chinmay Enterprises	20.04.2017	19.02.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	License is in operation.
9	T.138/2016 - License to operate pay and park in MbPT estate Phase-II (Cotton Depot).	N.A.	N.A.	,	CE.T.138/2016/188 dtd. 06.04.2017	M/s. A-One caretaker Pvt Ltd.	08.05.2017	07.03.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	License is in operation.
10	Heritage conservation of Port Bhavan.	7.42	7.2	14.99 % below (Rs 6,12,14,888.82)	CE.T.90/2016/907 dtd 02.05.2017	M/s Savani Construction Co.Pvt Ltd	16.05.2017	15.11.2018	Shri P.K.Sinha (Dy Chief Engineer - CD II)	
11	Repairs to workshop shed (Boiler shop & Loco repairs shop) at Mazgaon to accoumodate Indian Coast Guard.	0.62	0.48	19.90 % above (Rs 57,46,473.10)	CE.T.38/2017/1697 dtd 30.05.2017	M/s Sai Enterprises	01.06.2017	30.09.2017	Shri S.S. Shastry (Dy Chief Engineer - GW)	work completed.
12	Desilting the storm water drains in jurisdiction of GWND during P.Y 2017-18 & 2018-19	1.14	1.11	1.08 % above (Rs 1,12,27,264.90)	CE.T.18A/2017/1129 dtd 8.05.2017	M/s B. Narayan & Associates	08.05.2017	31.03.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.
13	Repairs to Jackson House, Sasoon dock, Colaba, GWSD	0.56	0.54	23.40 % above (Rs 67,26,263.75)	CE.T.54/2017/1649 dtd 26.05.2017	M/s Creative Construction	27.05.2017	17.11.2017	Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.
14	Desilting the storm water drains in the juridiction of GWSD during FY.2017-18 & 2018-19	0.63	0.61	4.50 % above (Rs 64,34,660.65)	CE.T.39/2017/PartII/1 559 dtd 24.05.2017	M/s B. Narayan & Associates	24.05.2017	31.03.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.

<u> </u>	No CAMA d	Constitution of Father and	Cort Date To other	O Dala dala Tariba	Mark Calas No	1	Colod to Boronic	Calcadala Bata	I N	D 1 .
Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
15	Resurfacing with asphltic materials including repairs/ replacement of drainagse system of various open storage yards and wharves in Indira Dock	55.65	54.02		CE.T.06/2017/987 dtd 4.05.2017	M/s Kalyan Toll Infrastructure Ltd.	14.06.2017	13.06.2019	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.
16	Maintenance dredging in Indira Dock basin of Mumbai Port	6.43	5.40		CE.T.47/2016/172 dated 24.05.2017	M/s Rock & Reef Dredging Pvt. Ltd	01.09.2017	21.12.2017	Shri B.J.Patil (Dy. Chief Engineer MOT)	work in progress.
17	Providing and fixing missing / damaged watergully and covers with FRP frame and covers in GWND area.	0.64	0.62	7.50% below (Rs 66,28,015.70)	CE.T. 82/2017/2488 dated 22.06.2017.	M/s Creative Construction.	10.07.2017	09.10.2017	Shri N.G.Mirajkar (Dy Chief Engineer RRY)	work in progress.
18	Modernisation of Existing Mumbai International Curise Terminal (MICT) at Indira Dock.	138.00	125.00	· ·	CET10A/2017/3931 dated 08.08.2017.	M/s Belhekar and Kale Associates.	_	_	Shri P.K.Sinha (Dy Chief Engineer - CD II)	Pre commencement formalities are in progress.
19	Restorative repairs to Beams, Columns and Slab including other miscellaneous works of Power House at Jawahar Island, GWMOT.	0.52	0.50	3.60% above (Rs 51,85,259.00)	CET116/2016/4117 dated 16.08.2017.	M/s Avtar Interiors Pvt. Ltd.	03.10.2017	02.07.2018	Shri B.J.Patil (Dy. Chief Engineer MOT)	work in progress.
20	Replacing Asbestos Cement Sheets and Roof gutters of 12A ID.	1.12	1.08	·	CET137/2016/4180 dated 19.08.2017.	M/s Avtar Interiors Pvt. Ltd.	19.09.2017	18.02.2018	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.
21	Purchase, demolition and Removal of dismantled materials of residential building at various locations in MbPT estate. I- Bldg NO 1 to 8 Kartavya Nagar and Bldg. No 26 & 27 at Tejas Nagar, Wadala.	_	_		CET111/2016(part I) /4197 dated 21.08.2017.	M/s Taibah Steel Traders.	25.09.2017	24.07.2018	Shri S.S. Shastry (Dy Chief Engineer GW)	work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
22	Transport of debris, garbage, engineering materials by motor lorries in Railway Engg. Section during to years 2017-19.	0.7	0.68	9.9% below (Rs 61,43,376.60)	CET24/2017/4512 dated 01.09.2017.	M/s Pawan Construction.	01.09.2017	31.08.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.
23	License to collect charges for the use of MbPT roads.	_	_	Rs 2,52,00,000.00 per year	CET72/2017/4939 dated 18.09.2017	M/s D.R. Services	_	_	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	Pre commencement formalities are in progress.
24	Maintenance dredging in Approach Channels, Turning circles, Outside berths, Indira Dock basin, bunder areas and Anchorage of Mumbai Port for three years from the year 2017-18.	167.13	141.06	40.4% below (Rs 83,99,81,599.96	CET47/2017/473 dated 08.09.2017	M/s Dredging corporation of India Ltd.	11.09.2017	10.09.2020	Shri B.J.Patil (Dy. Chief Engineer MOT)	work in progress.
25	Sweeping of MbPT Roads for a period of TWO Years	0.76	0.74	19.50% below Rs 59,63,251.95	CET 75/2017/5358 dated 05.10.2017	M/s M.I. Enterprises	16.10.2017	04.10.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.
26	Annual petty works for various sections under jurisdiction of GWSD (Docks) during financial year 2017-19 - Part II : water supply section.	0.52	0.39	29.00% above Rs 50,78,257.86	CET 29/2017/Part II/5536 dated 10.10.2017	M/s B. Narayan & Associates	23.10.2017	31.03.2019	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.
27	Annual petty works for various section under jurisdiction of GWSD (Docks) during financial year 2017-19 - Part I: Docks.	1.06	0.87	18.00% above Rs 1,03,05,830.66		M/s B. Narayan & Associates	26.10.2017	31.03.2019	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.
28	Sanitation services in MbPT residential colonies for a period of 12 months during 2017-18.	1.84	1.52	18.00% below Rs 1,24,47,110.00	CET 32/2017/5485 dated 16.10.2017	M/s Dirt Bustors India Pvt Ltd.	01.11.2017	31.10.2018	Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.
29	House keeping work in MbPT estate for a period of ONE year.	1.08	0.82	10.20% below Rs 73,99,853.16	CET 112/2017/5744 dated 16.10.2017	M/s Creative Construction	16.10.2017	15.10.2018	Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
30	Repairs and renovation of toilets and Bathooms in MbPT Hospital complex at Wadala.	1.88	1.83	9.99 % below Rs 1,64,76,274.35	CET 87/2017/6114 dated 31.10.2017	M/s Kishor Bauskar	—		Shri S.S. Shastry (Dy Chief Engineer - GW)	Pre commencement formalities are in progress.
31	Structural repairs including painting internally and externally to Dhanvantari Building at MbPT hospital complex Wadala, GWND.	0.92	0.89	22.71% above Rs 1,09,46,075.60	CET 43/2017/62884 dated 03.11.2017.	M/s New Banas Construction Company	_	—	Shri S.S. Shastry (Dy Chief Engineer - GW)	Pre commencement formalities are in progress.
32	Purchase, dismentling and removal of equipments, steel and allied scrap belonging to M/s Jaisu Shipping & company Pvt Ltd. alongwith civil srtuctures lying near 15 Victoria Dock.	NA	NA	Rs 1,69,40,596.00	CET 70/2017/5907 dated 25.10.2017	M/s Genesis Engineering	_	_	Shri S.D. Aserkar (Dy Chief Engineer - PI)	Pre commencement formalities are in progress.
33	Third Party Inspection and Quality Assurance for the work costing more than five crores of civil Engineering Department.	NA	NA	Rs 49,86,700.00		M/s TUVSUD South Asia Pvt Ltd.	28.11.2017	27.11.2019	Shri A.S. Gharde (Dy Chief Engineer - CDI)	work in progress.
34	Providing peripheral fencing on both side of Pir Pau Main Entrance Gate, GWMOT.	0.53	0.51	5% above Rs 53,90,857.50	CET 88/2017/7204 dated 30.11.2017.	M/s Tech-Fast Rebuild Pvt. Ltd.	_	_	Shri B.J.Patil (Dy. Chief Engineer MOT)	Pre commencement formalities are in progress.
35	Replacement of 450mm dia pipeline form underground tank at 6 ID to underground tank at 2 Indira Dock.	0.79	0.71	1.80% below RS. 69,98,276.60	CE.T58/2017/7360 dtd 07.12.2017	M/s Kishor Bauskar	01.01.2018	30.06.2018	Shri. S.D Aserkar (Dy. CE (P-I))	work in progress.
36	Misc repairs to concrete aprons & fenders system for Fish Jetty as New Ferry Wharf including provision of Bio-tiolets	2.09	1.84	9.09% below Rs.1,67,69,749.51	CE.T.133/2017/7429 dtd 08.12.2017	M/s Enterprising Enterprise	_	—	Shri. A.S. Gharde (Dy. CE (CD-I))	Pre commencement formalities are in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
	Annual maintenance of asphaltic surfaces in MbPT docks an Esates for a period of one year further extensable by one your Part - I GWSD Part - II GWSD, Docks Part III - GWND	7.95	3.86	4.60% above Rs. 4,03,77,770.45	CE.T.143/2017/7699 dtd. 16.12.2017	M/s Bharat Constuction. Co. (Docks)	_		(Dy. CE, RRY)	Pre commencement formalities are in progress.
38	Conducting Marine Borings & Soil investigations for SCB, 15 V DK Area Jetty near Radio club Appollo Bunder around sunk Rock Light House & any other locations in Mumbai Port.		0.47	6.14% above (Rs. 49,84,250)	CE.T.73A/2017/801 dtd. 19.12.2017	M/s Fugro Geotech (India) Pvt. Ltd			Chief Engineer	Pre commencement formalities are in progress.
	Beautification of link road and adjacent area from OGPD to Ray Road toll Naka.	2.43	2.02	4% below (Rs. 1,93,58,932.99)	CE.T.117/2017/5928 dtd. 25.10.2017	M/s. D.M. Enterprises	09.11.2017		Shri. N. G. Mirajkar (Dy. CE, RRY)	work in progress.

2. GENERAL ADMINISTRATION DEPARTMENT

1	Hire of vehicles for the use of	3.92	3.80	18.30% below	1. GAD/E&H/GM-	1. M/s.Capital Tourist	01.11.2013	31.10.2016	Chief Public	work in progress for
	Mumbai Port Trust			(Rs 1,03,49,364.00 X 3	G/6910 & 6912 dated	Taxi Operators.		(Extended up	Relations Officer	Category 'B' and Work
				vrs. = Rs.3,10,48,092.00)	both 25.9.2013 &	(Category 'A' & 'B').		to 31.01.2018	(Shri V.R. Joglekar)	for Category 'A' is
				Rs.1,03,49,364.00 for	GAD/E&H/GM-			in respect of		completed.
				extension	G/6226 and 6228			Category 'B'.		
					both dated 15.9.2016					
					(exten.) &					
					GAD/E&H/GM-					
					G/5615 and 5617					
					both dated					
					27.10.2017 (extn) &					
					GAD/E&H/GM-					
					G/6311 dated					
					30.11.2017 (extn.)					

Sr.	Name of Work	Sanctioed Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schdule Date of	Schedule Date	Name and Adress	Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Value)			commencement of	of Completion	of Engineer	
		crores)					work	of work	Incharge	
2	Hire of vehicles for the use of	12.05	11.15	19.20% below	1. GAD/E&H/	1. M/s.R.N. Cabs	01.12.2017	30.11.2020	Chief Public	work in progress.
	Mumbai Port Trust			(Rs 1,17,17,292.00 X 3	Tender/5541	(Category 'A')			Relations Officer	
				yrs. = Rs.3,51,51,876.00)	dated 24.10.2017	2.M/s.Khandeshwar			(Shri V.R. Joglekar)	
					2. GAD/E&H/	Towing (Category 'C')				
					Tender/5556	3. M/s.Ambaji Travels				
					dated 24.10.2017	(Category 'D')				
					3. GAD/E&H/					
					Tender/5554					
					dated 24.10.2017					

3. MECHANICAL AND ELECTRICAL ENGINEERING DEPARTMENT.

1 MEED 01/2016 - De- manufacture, testing, sup delivery, installation commissioning of Quick rel Hooks for MbPT jetties J2 & J Jawahar Dweep as its Marine Terminal, Jawahar Dweep	ply, & ease 3 at Oil	3.72	3.13% above (Part A: USD 4,66,613 Part B: Rs 48,00,000)	MEED/QRH- PH2/(01/2016)/6347 dated 15.02.2017	M/s. Hi- Tech Elastamers Ltd	15/02/2017	12/10/2017	Shri P B Bhagwat work in (Materials Manager-I)	progress.
Mumbai harbour MEED 14/2016 - Painting of pipelines at OPL, Pirpau Wadala.		2.07	(Rs 1,44,30,476)	MEED/OPL/PP&WD/(14/2016)/6800 Dated 16/3/2017	M/s Kansai Nerolac Paints Ltd	16/03/2017	12/12/2017	Shri P B Bhagwat workin (Materials Manager-I)	progress.
Overhauling, Testing Commissioning (including su of Spares) of Electric Driven 3 of Fairbank Morse India Ltd. N V.T. pumps at Forth Oil Be Jawahar Dweep.	nos. lake	2.99	,	MEED/O/1-ABP/644 Dated 03/05/2017.	M/s.Flowmore Limited.	03/05/2017	02/12/2017	Shri P B Bhagwat Work is (Materials Manager-I)	in progress.
Tender No. MEED 01/201 Renewing Electrical Installation Shed Nos.20 & 21, Indira Dock		0.57	47,02,554)		M/s.Technova Infrastructure Pvt. Ltd.	28.09.2017	25.01.2018	Smt. M.P.Jaripatke, Superintending Engineer	progress

Sr.	Name of Work	Sanctioed Estimated	Cost Put to Tender	% Below/ Above Tende	er Work Order No	Agency	Schdule Date of	Schedule Date	Name and Adress	Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Valu	e)		commencement of	of Completion	of Engineer	
		crores)					work	of work	Incharge	
5	Tender No. MEED. 06 / 2016 -	0.80	0.74	12.786 % above (Rs MEED/Ro Ro	M/s. Daanish	05.10.2017	02.04.2018	Shri V.V. Prabhu,	Work in progress
	Electrification work at Ferry Wharf			83,61,993)	Pax/(06/2016)/3185	Electricals & Sales Pvt.			Dy. CME	
	to facilitate Ro-Ro Pax Service				dated 04.10.2017	Limited.				
	Design, Manufacture, Delivery,	1.27	1.23	NA (F	s MEED/E/2-G/4191	M/s. Siemens Ltd	30.11.2017	09.05.2018	Shri V.V. Prabhu.	Mark in progress
6	Installation, Testing and		1.23	1,23,41,436)	dated 29.11.2017	IVI/S. SIEITIETIS LLU	30.11.2017		Dy. CME	Work in progress.
	commissioning of a new modern			1,23,41,430)	uateu 29.11.2017				Dy. CIVIL	
	VFD Drives for 11 Ton capacity									
	electric capstans for Lock Gate at									
	Indira Dock.									
	mana Dock.									

4. MEDICAL DEPARTMENT

1	Outsourcing of Housekeeping and Facility Management Services in Mb.P.T. Hospital for the period of two years.	3.2	2.72	14.95% below (Rs.4785696.00)	H/E/37A/ 2016- 17/8933 dtd.31.01.2017	M/s.Sumeet Facilities Pvt. Ltd.	01.03.2017	28.02.2019	Dr.(Mrs.)S.N. Mokal, Sr.Dy.CMO (Admin)	Work in progress
2	Rate contract for supply of Medicines which are not in stock (NIS)/Not in procurement (NIP) for both inpatient/ out patient use with establishment of inhouse pharmacy of Mumbai Port Trust Hospital, Wadala E, Mumbai - 37 for a period of two Years.	2.0	2.0	30.33% below MRP (Rs 2.00.000.00)		M/s.Wellness Forever Medicare Pvt. Ltd.	01.03.2017		Dr. V.V.G. Purohit, Sr.Dy.CMO (Admin)	. 0
3	Transaction Advisor request for proposal and term of reference for appointment of Transaction Advisor for carrying out the Financial feasibility and Bid process management for Development and operation of superspeciality Hospital through Public Private Partnership.	NA	NA	Lump Sum (Rs 61,00,000.00)		M/s.ERNEST & YOUNGLLP (E& Y)	24.03.2017		Dr.R.H. Agrawal , Sr.Dy.CMO (Radio)	Work in progress

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
4	Tender No. CMO-61/2017 - Empanelment of Private Hospitals / Diagnostic Centres for the rate contract to provide Secondary care treatment and Super Speciality Treatment to Mumbai Port Trust	15	N. A.	N. A.		M/s Bhakti Vedanta Hospital. Centre for Digestive Kidney Diseases (India) Pvt. Ltd.	16-10-2017 16-10-2017		Chief Medical Officer, MbPT Hospital, Wadala (East), Mumbai - 400 037.	Work in progress
	beneficiaries for a period of two years.					3. Diabetic Association of India. 4. Fortis Hospital Ltd.,	16-10-2017 16-10-2017	15-10-2019 15-10-2019		
						Mulund. 5. Fortis Hospital Ltd., Kalyan.	16-10-2017	15-10-2019		
						6. Hiranandani Healthcare Pvt. Ltd. 7. Jaslok Hospital Pvt. Ltd.	16-10-2017 16-10-2017	15-10-2019 15-10-2019		
						8. Kohinoor Hospital Pvt. Ltd.	16-10-2017	15-10-2019		
						9. Surya Children Medicare Pvt. Ltd.	16-10-2017	15-10-2019		
						10. Chitra Scan & Imaging Center Pvt. Ltd.	16-10-2017	15-10-2019		
						11. Dr. Jankharias Imaging Centre.	16-10-2017	15-10-2019		
						12. M/s. N. Mohanlal & Co. Pvt. Ltd.	16-10-2017	15-10-2019		

5. TRAFFIC DEPARTMENT

1	Removal of garbage from Docks	2.68	2.299	0.22 % below	TM/HS/3-5/2889	M.I. Enterprises	14.02.2015	13.02.2017	Shri K.	Work in Progress.
	and Outlying areas under the			(Rs 2,39,37,500.00)	dated 31.01.2015.				Uthayakumar	Contract extended for 1
	jurisdiction of T.M. including muck								(Sr. Dy. Traffic	year w.e.f 14.02.17 to
	and mud from Dry Docks to								Manager -	13.02.18 vide letter No.
	MCGM's Dumping ground at								Resources)	TM/HS/3-5/2663 dated
	Mulund.									13.02.2017 amounting to
										Rs 1.14 cr.

6. MARINE DEPARTMENT

1	Repairs & Maintenance of	7.35	6.40	At par (DC/C-Buoys Tender -	M/s Bluefin Marine	22.12.2016	21.12.2021	Harbour Master	Work in Progress.
	Navigational Buoys for 5 years			Rs 6,40,00,000.00)	01(2016)/4588	Palghar			MbPT	
					dtd.24.10.2016					