# **MUMBAI PORT TRUST**

CONTRACTS UNDER INTEGRITY PACT

### AS ON 01.08.2019

## 1. CIVIL ENGINEERING DEPARTMENT

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
1	T.96/2016 - Modified request for proposal (RFP) for appointment of consultant for planning, design and programme management support for Master Planning and Infrastructure Design of Mumbai Port Trust Complex of MbPT.	9.91	NA	Lump Sum (Rs 8,99,00,000.00)	CE.T.96/2016/6424 dtd. 30.11.2016	M/s.HCP Designer Planning & Management Pvt. LTd.	09.01.2017	08.07.2020	Shri S.D. Aserkar (Dy Chief Engineer - PI )	The contractor has been asked to restrat the work vide TR No.270 of 2019. The work is in progress.
2	T.99/2016 - License to operate pay and park in MbPT estate Phase-I (Menson road).	N.A.	N.A.	Lumpm Sum (Rs 69,49,560.00)	CE.T.99/2016/187 dtd. 06.04.2017	M/s. Chinmay Enterprises	20.04.2017	19.02.2019	Shri S.S. Shastry (Dy Chief Engineer - GW )	License period extended up to 19.01.2020.
3	T.90/2016 - Heritage conservation of Port Bhavan.	7.42	7.2	14.99 % below ( Rs 6,12,14,888.82 )	CE.T.90/2016/907 dtd 02.05.2017	M/s Savani Construction Co.Pvt Ltd	16.05.2017	15.11.2018	Shri S.S. Shastry (Dy Chief Engineer - GW )	work substantially completed. Minor balance repairs work being attended.
4	Resurfacing with asphltic materials including repairs/ replacement of drainagse system of various open storage yards and wharves in Indira Dock	55.65	54.02	9.99 % below ( Rs 48,62,88,286.13 )	CE.T.06/2017/987 dtd 4.05.2017	M/s Kalyan Toll Infrastructure Ltd.	14.06.2017	13.06.2019	Shri N.G.Mirajkar (Dy Chief Engineer - PD )	work in progress.
5	Modernisation of Existing Mumbai International Curise Terminal (MICT) at Indira Dock.	138.00	125.00		CET10A/2017/3931 dated 08.08.2017.	M/s Belhekar and Kale Associates.	12.09.2017	11.09.2019	Shri A.P.B.Mattoo (Dy Chief Engineer - CD II)	work in progress.
6	Transport of debris, garbage, engineering materials by motor lorries in Railway Engg. Section during to years 2017-19.	0.7	0.68	9.9% below ( Rs 61,43,376.60)	CET24/2017/4512 dated 01.09.2017.	M/s Pawan Construction.	01.09.2017	31.08.2019	Shri N.G.Mirajkar (Dy Chief Engineer - PD)	work in progress.
7	License to collect charges for the use of MbPT roads.	NA	NA	Rs 2,52,00,000.00 per year	CET72/2017/4939 dated 18.09.2017	M/s D.R. Services	10.11.2017	09.11.2020	Shri S.S. Shastry (Dy Chief Engineer - GW )	License is in operation.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
8	Sweeping of MbPT Roads for a period of TWO Years	0.76	0.74	19.50% below Rs 59,63,251.95	CET 75/2017/5358 dated 05.10.2017	M/s M.I. Enterprises	16.10.2017	04.10.2019	Shri S.S. Shastry (Dy Chief Engineer - GW )	work in progress.
9	Annual petty works for various sections under jurisdiction of GWSD (Docks) during financial year 2017-19 - Part II : water supply section.	0.52	0.39	29.00% above Rs 50,78,257.86	CET 29/2017/Part II/5536 dated 10.10.2017	M/s B. Narayan & Associates	23.10.2017	31.03.2019	, , ,	Contract period is extended upto 30.09.2019
10	Annual petty works for various section under jurisdiction of GWSD (Docks) during financial year 2017-19 - Part I: Docks.	1.06	0.87	18.00% above Rs 1,03,05,830.66	CET 29/2017/Part I/5485 dated 07.10.2017	M/s B. Narayan & Associates	26.10.2017	30.09.2019	,	Contract extended for a period of six months
11	Structural repairs including painting internally and externally to Dhanvantari Building at MbPT hospital complex Wadala, GWND.	0.92	0.89	22.71% above Rs 1,09,46,075.60	CET 43/2017/62884 dated 03.11.2017.	M/s New Banas Construction Company	17.11.2017	16.11.2018	Shri A.s. Gharde (Dy Chief Engineer - GWND)	work in progress.
12	Third Party Inspection and Quality Assurance for the work costing more than five crores of civil Engineering Department.	NA	NA	Rs 49,86,700.00	CET 98/2017/6769 dated 18.11.2017.	M/s TUVSUD South Asia Pvt Ltd.	28.11.2017	27.11.2019	Shri A.S. Gharde (Dy Chief Engineer - CDI )	work in progress.
13	Annual maintenance of asphaltic surfaces in MbPT docks an Esates for a period of one year further extensable by one your Part - I GWSD Part - II GWSD, Docks Part III - GWND	7.95	3.86	4.60% above Rs. 4,03,77,770.45	CE.T.143/2017/7699 dtd. 16.12.2017	M/s Bharat Constuction. Co. (Docks)	16.12.2018	15.12.2019		contract extended by 1 year. work in progress.
14	Appointment of Technical, legal and financial experts from the firm of Transaction advisiors for & period of Two years for carrying out legal, Technical & Financial Transactions for the proposal of International Cruise Terminal at Indira Dock, Mumbai & Domestic Cruise Terminal at Victoria Dock, Mumbai on PPP model	NA	NA	(Rs. 2,49,00,000.00)	CE.T.108/2017/7102 dtd. 28.11.2017	M/s CRISIL Risk & Infrastructure Solution Ltd	11.12.2017	10.12.2020	Shri A.P.B.Mattoo (Dy. CE - CD-II)	Work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
15	Consultancy Services for obtaining clearances for proposed Ropeway Project from Sewri to Elephanta Island	NA	NA		CE.T.116/2017/8771 dtd. 22.01.2018	M/s Fine Enviortech Engineer	23.01.2018	21.07.2018	Shri. P. K. Sinha (Dy. CE, CD-II	Work in progress. MCZMA has recommended subject project to MoEF from CRZ point of view.
16	Mechanical piping electrical & fire fighting works for the project of fifth oil berth at J.D. in Mumbai Harbour.	Rs. 811 cr. (Part of the	123.79		CE.JD-5(Mech. Works)/2017/739 dt.29.11.2017	M/s. Offshore Infrastrucutres Ltd.	26.12.2017	28.03.2019	Shri P.B. Bhagwat Dy. CME	Work in progress.
17	Provision of offshore/ onshore pipelie and terminal works for fifth oil berth project mumbai, India.	project of Fifth Oil Berth)	215.80	233,25,00,142.00)	CE.JD-5(submarine pipeline)/2017/870 dt.12.01.2018	M/s. Sapura Offshore Sdn .Bhd. (formerly known as Sapurakencana TL Offshore Sdn.Bhd.)	15.02.2018	14.05.2019	Shri P.B. Bhagwat Dy. CME	Work in progress.
18	Miscellaneous repairs to the CME's Administrative offfice building at jawahar dweep GWMOT.	0.45	0.39	•	CE.T.107/2017/9124 dtd. 02.02.2018	M/s. New Banas Const Co	01.03.2018	31.07.2018	Shri P.K.Sinha (Dy.CE MOT)	Work in progress.
19	Traffic Evacuation plan for proposed Domestic Cruise, Marina & Ro-Ro Pax Terminal at Princess Dock (Phase - I).	9.98	7.41	11.08 % below Rs. 6,58,98,371.09	CE.T.175/2017/10627 Dtd. 16.03.2018	M/s. Bharat Construction Co. (Bomaby)	21.05.2018 - 20.07.2018	07.08.2019	Shri N.G. Mirajkar (DY. CE PD)	Work in progress.
20	Request for Proposal (RFP) for Appointment of Consultant for preparation of Detail Project Report for Marina at MbPT, Mumbai.	2.71	N/A	Rs. 2,08,31,425.00	CE.T.96/2017/10631 Dtd. 16.03.2018	M/s. Acquantecno S.r.l. In cosortium with M/s. Darashaw & Co. Pvt. Ltd.	16.04.2018	15.10.2019	Shri N.G. Mirajkar (DY. CE PD)	Work in progress.
21	Petty civil engineering works under the jurisdiction of GWSD for a period of ONE year further extendable by ONE year PART-I: sassoon dock section & ballard estate section, GWSD.	0.82	0.68	20.61% beow Rs. 53,59,667.37	CE.T.31/2017/(PART- II)/10761 Dtd. 21.03.2018	M/s. Creative Constructions, F-10/3, BMC Colony, deonar, Govandi, Mumbai 400 043.	03.04.2018 03.04.2019	02.04.2019 02.04.2020	Shri. S.S.Shastri (Dy. CE, GW)	Contract extended by one year. Work in progress
22	Petty civil engineering works under the jurisdiction of GWSD for a period of ONE year further extendable by ONE year PART-II: Bunder Section and Road Section , GWSD.	0.92	0.75	24.80% below Rs. 56,76,965.43	CE.T.31/2017/(PARTII)/10 763 Dtd. 21.03.2018	M/s. A.K. Associates, Second Floor, Plot No.209 Sector 1, Ghansoli (West), Mumbai 400 701	09.04.2018 09.04.2019	08.04.2019 08.04.2020	Shri. S.S.Shastri (Dy. CE, GW)	Contract extended by one year. Work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tende Cost (contract Value		Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
23	Providing RCC Compound wall around MbPT plots at various locations in MbPT Estate, for a period of one years & extendable by one year.	1.08	0.87	4.00 % above Rs.90,53,725.20	CE.T-45/2018/1196 dated 10.05.2018	M/s New Banas Construction co.	25.05.2018	09.05.2020	Shri S.S. Shastry (Dy Chief Engineer - GW )	work in progress.
24	Provision of barbed wire fencing with RCC posts to the vacant plots in MbPT estate as and when wherever required for period of one year & further extendable by one year.	1.08	0.89	17.31% below Rs.73,80,843.25	CE.T-44/2018/1197 dated 10.05.2018	M/s. Balaji Constructions.	25.05.2018	09.05.2020	Shri S.S. Shastry (Dy Chief Engineer - GW )	work in progress.
25	E. 27/2017 (P-I) - Annual Petty works under the jurisdiction of General Works, Northern Division including BDLB housing colonies for period of one year and further extendable by one year.	2.13	1.76	24.8% below Rs 1,32,33,953.07	. CE.T.27/2017(Pt-I)/2207 dated 14.06.2018	M/s A.K. Associates	02.07.2018	01.07.2019	Shri. A.S. Gharde (Dy. CE, GW)	work in progress.
26	E.11A/2017 - Providing Security Guards/ Attendants for protection of Mumbai Port Trust's Plots/ Roads/Footpaths/Yards/Structures in MbPT Estate for a period of one year.	2.72	2.64	35.95% below Rs 1,68,93,828/-	. CE.T.11A/2017/2264 dated 18.06.2018	M/s Singh Intelligence Security Pvt.Ltd.	30.06.2018	29.06.2019	Shri S.S. Shastry (Dy Chief Engineer - GW )	Contract extended for onother one year. Work in progress.
27	T.105/2017 - Solid Waste Management of Sassoon Dock, Colaba	1.17 per annum	N.A.	Rs. 2,88,00,000.00 fo 3 years	r CE.T.105/2017/2702 Dtd. 04.07.2018	M/s. Pratibha Sea Foods	24.07.2018	23.07.2021	Shri S.S.Shastry (Dy.CE - GW)	work in progress.
28	T.27/2017 (PART-II) - Annual petty works under the jurisdiction of General Works Northern Division including BDLB colonies for period of one year and further extendable by one year PART-II: Cotton Depot Sec., Grain Depot Sec., Bunders Sec., Water Supply Sec., and Roads Sec., GWND	1.47	1.21	15.80 below R. 1.01,97,527.93	i. CE.T.27/2017/2813 Dtd. 09.07.2018	M/s. B. Narayan & Associates	20.07.2018	19.07.2019	Shri. A.S. Gharde, (Dy. CE CD-I)	Work in progress. Contract extended for another one year.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
29	T.179/2017 - Minors repairs to Navy Club (Dweep Bhavan) Building at Jawahar Dweep, GWMOT.	1.11	0.91	16.66 % below Rs. 76,23,187.31	CE.T.179/2017/3143 Dtd. 20.07.2018	M/s. New Banas Construction Co.	01.10.2018	28.02.2019	Shri. P.K. Sinha, (Dy. CE - MOT)	work in progress
30	T.01/2018 - Bi-annual contract for cleraning /maintenace of toilet blocks situated inside docks/extended docks in MbPT		2.80	26.00% below Rs. 2,07,43,689.00	CE.T.01/2018/3308 Dtd. 26.07.2018	M/s. D.M. Enterprises	10.09.2018	09.09.2020	Shri . N.G.Mirajkar (Dy. CE - PD)	work in progress.
31	T.03/2018 - Supply of motor lorries and labourers for receiption of the refuse/garbage directly from vessels at berth including loading and transportation of refuse, rubbish, mud, silt, garbage and non-metallic sweeping from vessel all areas falling under the jurisdiction of Traffic Manager and unloading the same at Municipal Corporation of Greater Mumbai's (MCGM) dumping ground at Mulund for the period of TWO YEARS.		2.87	14.90% below Rs. 2,44,55,612.50	CE.T.03/2018/3611 Dtd. 07.08.2018	M/s. M.I. Enterprises	14.08.2018	13.08.2020	Shri . N.G.Mirajkar (Dy. CE - PD)	work in progress.
32	T.178A/2017 - Malaria preventive measures in Mumbai Port Trust residential colonies and offices for a period of one year and further extendable by one year		0.51	10.11% below Rs. 45,69,739.67	CE.T.178A/2017/ 4195 Dtd. 30.08.2018	M/s. H.K. Transport	03.10.2018	02.10.2019	Shri. A.S. Gharde, Dy. Chief Engineer, CD-I	work in progress.
33	T.47A/2017 - Maintenance dredging in Approach Channels, Turning Circles, Outside Berths, Indira Dock Basin, Bunder Areas and Anchorages of Mumbai Port for the left over dredging of the year 2017-18 and two years i.e. 2018-19 and 2019-20.		118	22.14% below Rs. 91,86,70,000.00	CE.T.47A/2017/452 Dtd. 06.08.2018	M/s. Van Oord India Pvt. Ltd.	01.09.2018	31.08.2020	Shri. P.K. Sinha, Dy. Chief Engineer, MOT- MSRC	work in progress.

Sr.	Name of Work	Sanctioed Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Adress of	Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Value)				of Completion	Engineer Incharge	
		crores)					of work	of work		
3.	4 T.50A/2017 (Part-I,IV,V) - Supply of well water and transport of potable water by tanker lorries in the jurisdiction of Gerneral Works Southern & Northern Divisions for a period of 24 months PART-I: Residential colonies & Hospital in GWND PART-IV: Residential colonies in GWSD area (Utkarsh Nagar, Sandesh Quarters, Ekta Nagar & Worli Quarters PART- V: Residential colonies in GWSD area (Sassoon Dock, Evelyn House, Fosbery House, Colaba Officers' Quarters)	2.02	1.96	Part I = 23.45% below, Part IV =22.55 % below, Part V = 19 % below. (Rs. 1,51,81,506.90)	CE.T.50A/2017/4245 Dtd. 31.08.2018	M/s. Usha Transport Services	01.09.2018	31.08.2020	Shri S.S. Shastri, Dy. Chief Engineer, GW	work in progress.
3:	5 T.50A/2017 (Part-II,III) - Supply of well water and transport of potable water by tanker lorries in the jurisdiction of Gerneral Works Southern & Northern Divisions for a period of 24 months PART-II: Operational areas, extended docks and offices etc. in GWND area, PART-III: Docks, Operational areas & offices in GWSD area	1.43	1.39	Part II = 23.45% below, Part III=24.10 % below, (Rs. 1,06,10,495.35)	CE.T.50A/2017/4246 Dtd. 31.08.2018	M/s. Harvinder Transport	01.09.2018	31.08.2020	Shri S.S. Shastri, Dy. Chief Engineer, GW	work in progress.
36	T-102/2018 - Development of Waterfront area around M - Shed (Phase-I) Providing and fixing SS railing along the Wharf on Prince's Docks and Victoria Docks.	3.54	2.91	5.05% below Rs. 2,76,57,154.69	CE.T.102/2018/ 5507 Dtd. 15.10.2018	M/s. Bharat Construction co. (BOM)	01.11.2018	29.01.2019	Shri A.S.Gharde Dy.Chief Engineer, CD-I	Work in progress.
37	T-79/2018 - Repairs to uncleared Warehouse in Indira Dock Mumbai Port	4.32	3.54	Rs. 3,03,96,374.33 14.04% below	CE.T.79/2018/ 6022 Dtd. 02.11.2018	M/s. B. Narayan & Associates	26.11.2018	25.11.2019	Shri N.G. Mirajkar Dy.Chief Engineer, PD	Work in progress.
38	T.106/2018 - Development of Waterfront area around M-Shed (Phase -II)-Beautification of around M-Shed at Prince's Dock	8.51	5.84	Rs. 4,95,23,617.42 15.17% below	CE.T.106/2018/ 6085 Dtd. 05.11.2018	M/s. Piyush Enterprises	16.11.2018	15.04.2019	Shri A.S. Gharde Dy.Chief Engineer, CD-I	Work in progress.

Sr.	Name of Work	Sanctioed Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date		Remarks
No.		cost (Rs in crores)	(Rs in crores)	Cost (contract Value)			commencement of work	of Completion of work	Engineer Incharge	
39	T.101/2018 - Development of Tourism project at Kanhoji Angre Island, Mumbai Port on Engineering, Procurement and Construction(EPC) contract basis		5.03	Rs. 7,68,32,760/- (LS)	CE.T-101/2018/7478 Dated 29.12.2018	M/s.Piyush Enterprises.	21.01.2019	20.07.2019	Shri P.K. Sinha Dy.Chief Engineer, GWMOT/MSRC	Work in progress.
40	T.94/2018 - Housekeeping work in MbPT Estate in the jurisdiction of GWSD.	2.06	1.71	Rs. 1,32,57,637.14 22.36% Below	CE.T-94/2018/7575 dated 03.01.2019	M/s. JRP Services.	15.01.2019	14.01.2021	Shri S.S.Shstri, Dy.CE, GWSD	Work in progress.
41	T.95/2018 Request for Appointment of Landscape Designer for the Development of Central Park and Reclamation Garden at Haji Bunder.	-	N.A.	Rs. 5,40,00,000/-	CE.T-95/2018/7522 dated 01.01.2019	M/s. AECOM India Pvt.Ltd.	01.01.2019	01.11.2021	Shri A.S.Gharde, Dy.CE, CD-I	Work in progress.
42	T.71A/2018 - Reconstruction of Quay Wall at Hay Bunder, MbPT, Mumbai using available concrete blocks.	-	1.89	Rs. 2,00,00,502.51 6.03% above	CE.T-71A/2018/1278 dated 13.02.1019	M/s. B. Narayan & Associates	06.03.2019	08.12.2019	Shri Keshav Sunder, Dy. CE, Project	Work in progress
43	T.111/2018 - Repairs to Roller path of west side Inner Lock Gate of Entrance Channel, Indira Dock	9.98	7.12	Rs. 8,21,22,000.00 Item Rate Basis	CE.T 111/2018/9159 dated 21.02.2019	M/s. Asha Underwater Services Pvt. Ltd.	21.02.2019	16.05.2019	Shri N.G. Mirajkar, Dy.CE, CD-I	Work in progress.
44	T.120/2018 - Repairing and constructing the compound wall around New Colony,Nadkarni Park, Wadala and construction of access road to MCGM School in New Colony, Nadkarni Park, Wadala.	2.32	1.91	Rs. 1,47,80,849.29 22.50% below	CE.T.120/2018/ 9651 dated 11.03.1019	M/s. R.S. Construction	01.04.2019	22.09.2019	Shr. A.S. Gharde, Dy. CE,G.W.N.D.	Work in progress.
45	T.103A/2018 -Operation and Maintenance of Domestic Cruise Terminal (DCT) at 15 Victoria Dock		NA	(a) Annual fixed fee. (b) Annual premium fee: 54,00,000/- over and above annual fixed fee with an escalation of 4%.	CE.T 103A/2018/10076 dated 26.03.2019	M/s. Shree Sukhsagar Hospitality Services	05.11.2019	04.11.2029	Shri N.G. Mirajkar, Dy.CE, PD	Work in progress
46	T.108/2018 - Repairing and painting of structural steel walkways at Fourth Oil Berth (FOB), Jawahar Dweep, MOT	3.77	3.02	Rs.3,15,33,407.95 5.50% above	CE.T.108/2018/9614 dated 11.03.2019	M/s. S & P TFR (JV) Construction Co.	02.04.2019	01.04.2020	Shri. P. K. Sinha, Dy.CE,MOT/MSRC	Work in progress

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
47	T.29/2019 (Part-A) - Desilting the storm water drains in the jurisdiction of GWND and GWSD for a period of one year (Part I - Roads ND Part ii - Residential colonies,ND; Part III - Golden Yard, Incinerator Yard, & Wadala Container Complex; Part IV - MOD, NSWH, Haji Bunder, Hay Bunder; Part V - Ex-BDLB Colony Cotton Green; Part VI - Ex-BDLB Colony Govandi)	1.13	0.94		CE.T.29/2019(part- A)/1458 dated 22.05.2019	M/s. Creative Constructions	22.05.2019	21.05.2020	Shr. S.S. Shastri, Dy. Chief Engineer, GWSD	Work in progress
48	T.121/2018 - Operation and Management of Pay & Park in MbPT Estate (Phase II)	N.A.	N.A.	Rs. 15,30,000/- Per month	CE. T-121/2018/ 1001 dated 6.5.2019	M/s A-One Caretaker Pvt. Ltd.	08.05.2019	07.03.2020	Shr. S.S. Shastri, Dy. Chief Engineer, GWSD	Work in progress
49	T.132/2018 - Retrofitting, Operation and Maintenance of Ro- Ro Pax Passenger Terminal Cum Restaurant at Prince's Dock (Mumbai Port) Letter Of Award (LOA)	N.A.	N.A.		CE.T.132/2018/1805 dated 04.06.2019	M/s.Shree Sukhsagar Hospitality Services	-	-	Shri. A.S. Gharde, Dy. Chief Engineer, (CD-I)	
50	T.04/2019 - Operation and Management of Pay & Park in Parking space near 15 VD of Eastern Waterfront development Projects		N.A.	Rs. 4,55,126/- Per month	CE. T-04/2019/ 2016 dated 13.06.2019	M/s Royal Industrial Services	-	-	Shri. N.G. Mirajkar, Dy. Chief Engineer, (PD)	Site not yet handed over
51	T.77/2018 - Repairs to building Nos. 1,2,3 & 4 and other allied works at Sagargeet Colony, Worli, GWSD		2.31		CE.T.77/2018/2017 dated 13.06.2019	M/s.Padmalaya Construction	-	-	Shri. S.S. Shastri, Dy. Chief Engineer, (GWSD)	Work just commenced (Period 12 months)
52	T.15/2019 - Restorative repairs to jetty No.J1 to J3 and berthing Caissins/Gravity fenders at Jetty No.J1 & J3 at Jawahar Dweep, GWMOT		7.33		CE.T.15/2019/2257 dated 21.06.2019	M/s. S&P - TFR	01.10.2019	30.09.2020	Shri. A.B.P. Mattoo, Dy. Chief Engineer, (GWMOT)	Precommencement formalities in progres

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
53	T.14/2019 - Repairs to the Landing Jetty, Security structure, connecting bridge including repairing and replacement of wooden fenders etc. at Jawahar Dweep, GWMOT	3.21	2.64			M/s. Enterprising Enterprise	01.10.2019		Shri. A.B.P. Mattoo, Dy. Chief Engineer, (GWMOT)	Precommencement formalities in progres
54	T. 82A/2018 - Repairing the roof of shed with pre-coated Aluminium/G.I. sheet in 12B, Indira Dock	0.64		. ,. ,	' '	M/s. Padmalaya Construction	-		Shr. N.G. Mirajkar, Dy. Chief Engineer, (PD)	Site will be released after monsoon
55	T.09/2019 - Essential civil repairs to building Nos. 1 to 6, 11,14,15, 17 to 21, 23, 24 & 27 ( 17 buildings) at New Colony, Nadkarni Park, Wadala				CE.T.09/2019/2402 dated 28.06.2019	M/s. Structural Specilities Projects India Pvt. Ltd.	-		Shr. A.S. Gharde, Dy. Chief Engineer, (CD-I)	
56	T.31/2019 - Renovation of Estate Division office at 3rd and 5th floor, Vijay Deep Building	2.76	2.19		CE.T.31/2019/2840 dated 16.07.2019	M/s.Elite Enterprise	-		Shri. S.S. Shastri, Dy. Chief Engineer, (GWSD)	Work yet to commence

## 2. GENERAL ADMINISTRATION DEPARTMENT

1	Hire of vehicles for the use of	12.05	11.15	19.20% below	1. GAD/E&H/ Tender/5541	1. M/s.R.N. Cabs	01.12.2017	30.11.2020	Chief Public Relations	work in progress.
	Mumbai Port Trust			(Rs 1,17,17,292.00 X 3 yrs.	dated 24.10.2017 2.	(Category 'A')			Officer (Shri V.R.	
				= Rs.3,51,51,876.00)	GAD/E&H/ Tender/5556	2.M/s.Khandeshwar			Joglekar)	
					dated 24.10.2017 3.	Towing (Category 'C')				
					GAD/E&H/ Tender/5554	3. M/s.Ambaji Travels				
					dated 24.10.2017	(Category 'D')				
2	Hire of vehicles for the use of Mumbai Port Trust	7.00	6.80	21.52% below (Rs 1,77,88,800.00 X 3 yrs.	1. GAD/E&H/ Tender/317 dated 16.1.2018 2.	M/s.Capital Tourist     Taxi Operators.	01.03.2018	28.02.2021	Chief Public Relations Officer (Shri V.R.	Work in progress.
				= Rs.5,33,66,400.00)	GAD/E&H/ Tender/319 dated 16.1.2018	(Category 'B-1') 2. M/s.Aditi Travels (Category 'B-2')			Joglekar)	
3	Operation and Management of Evelyn House, Apollo Bunder, Colaba, Mumbai.	NA	NA	Rs. 4,77,00,000.00 for five years	CE.T.148A/2017/10983 Dtd. 28.03.2018	M/s. Royal Sojourn Pvt. Ltd.	16.04.2018	15.04.2023	Shri P.N.Bahekar Sr. Dy. Manager (Welfare)	Work in progress.
4	Tender No. JD/I/2017/1 - Appointing contractor to manage	4.04	4.04	6% above ( Rs 4,29,00,000)	GAD-WD/D/PR/4350 dated 17/03/2018	M/s Saanvi Star Hospitality Pvt. Ltd	13.04.2018	12.4.2021	Shri P.N.Bahekar Sr. Dy. Manager	Work in progress

Sr.	Name of Work	Sanctioed Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Adress of	Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Value)			commencement	of Completion	Engineer Incharge	
		crores)					of work	of work		
	and run departmental Canteen at								(Welfare)	
	Jawahar Dweep									

## 3. MECHANICAL AND ELECTRICAL ENGINEERING DEPARTMENT.

1	Tender No. MEED.27/2017 Online	0.65	0.63	22.39% below.	₹ MEED/HF/138	M/s. Siddharth	28.02.2018	27.02.2019	Shri. P.B. Bhagwat.	Work in progress
	leakage sealing on the pipe lines of			49,00,295/-)	(27/2017)/874 dated 28	Enterpirises.			MM-I	
	various sizes in OPL sections.				FEB 2018 (LOI)					
2	Tender No. MEED. 36/2017	1.28	1.22	1.99% above	s MEED/O/1-ABP/	M/s. Sterling and	17.07.2018	12.02.2019	Shri P.B. Bhagwat,	Work in progress
	Design, Supply, installation, Testing			1,24,50,792	(36/2017)/ 3443 dated	Wilson Pvt. Ltd.			Materials Manager	
	and Commissioning including				16.07.2018.	9th & 10th Floor,				
	associated piping of FOAM System					Universal Majestic				
	of Fourth Oil Berth at MOT JD.					Building, P.L. Lokhande				
						Marg, Chembur(W),				
						Mumbai - 400 043.				
3	Work Order No. MEED/E/2-	8.22	8.22	NA (Rs. 8,22,00,000)	MEED/E/2-G(PTC)/3677	M/s. PTC India Limited,	01.08.2018	31.07.2021	Smt. A R Hazarnis	Work in progress
	G(PTC)/3677 dt. 31.07.2018:				dt. 31.07.2018	2nd Floor, NBCC Tower,			Materials Manager -	
	Appointment of PTC India Limited					15 Bhikaji Cama Place,			II	
	for "Technical Advisory Services,					New Delhi, - 110 066.				
	Operation & Maintenance of									
	Electrical HT & LT network till									
	metering point, System &									
	Consumer Energy Metering &									
	billing support to MbPT for a									
	period of Three years.									
'	Tender No. MEED. 13/2018.	0.79	0.67	1.26 % below	MEED/O/1-	M/s. Hi-Tech Engineers,	05.12.2018	02.06.2019	Shri P.B. Bhagwat,	work in progress.
	Supply, Delivery, Installation,			(66,13,000.00)	ABP/(13/2018)/ 5682	112, Bhaveshwar			Materials Manager - I	
	Testing and Commissioning of				dated 04.12.2018.	Arcade, Above Saraswat				
	Flameproof Actuators on existing					Bank, L.B.S. Marg,				
	valves with Flameproof Panel at Pir Pau Manifold.					Ghatkopar (W), Mumbai 400 066.	1			
	Pau IVIANITOIO.					400 006.				
I	1		l		1	1	I	I	1	l <b>l</b>

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
5	Tender No.MEED.14.2018 Trienial Repairs & Maintenance Contract for MbPT Residential Colonies - SAGARGEET at Worli, ex BDLB residential colony at Cotton Green and Govandi		1.34	(Rs.1,34,40,000/- excl.	DAL No. MEED/E/2- G/(14/2018)/602 dt. 1.2.2019	M/s. Radha Electricals, 3/Jai Somnath Society, Near Bharat Electrical, Golibar Doad, Indira Nagar No.2, Ghatkopar (W), Mumbai 400 086		02.02.2022	Smt. A.R. Hazarnis, Materials Manager	Work in progress.
6	Purchase of 227 desktop computers.	1,73,68,468.00	1,68,62,590.2912	The L1 offer is 42.27% below tender cost (Contract Value Rs.97,34,895.00)	GEMC- 511687771090684/ 60 dated 16.05.2019	Nexus Computers Pvt. Ltd.	16.05.2019		Sr.Dy.Materials	Computers eceived on 24.06.2019 and under inspection
7	Purchase of Spare Parts for 'Kirloskar' make Pump – 52 items	79,25,596.00	76,94,754.00	The L1 offer is 0.29% above tender cost (Contract Value Rs.77,17,218.54)	PO-7-5-2018 dtd.27.03.2019	Vijay Engineering & Machinery Co.	27.03.2019	23.08.2019	Sr.Dy.Materials Managaer	46 out of 52 items received on 07.06.2019 and sent on IOA, Remaining items awaited

# 4. MEDICAL DEPARTMENT

1	Outsourcing of Housekeeping and	3.2	2.72	14.95% below	H/E/37A/ 2016-17/8933	M/s.Sumeet Facilities	01.03.2017	28.02.2019	Dr.(Mrs.)S.N. Mokal,	Extended upto
	Facility Management Services in			(Rs.4785696.00)	dtd.31.01.2017	Pvt. Ltd.			Sr.Dy.CMO (Admin)	31.08.2019. Work in
	Mb.P.T. Hospital for the period of									progress.
	two years.									
2	Rate contract for supply of	2.0	2.0	,	H/E/MS/Rate	M/s.Wellness Forever	01.03.2017	28.02.2019	Dr. V.V.G. Purohit,	Extended upto
	Medicines which are not in stock				Contract/8963 dated	Medicare Pvt. Ltd.			Sr.Dy.CMO (Admin)	15.03.2020. Work in
	(NIS)/Not in procurement (NIP) for				30.01.2017					progress
	both inpatient/ out patient use									
	with establishment of inhouse									
	pharmacy of Mumbai Port Trust									
	Hospital, Wadala E, Mumbai - 37									
	for a period of two Years.									
ı	1								ļ	

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
3	Transaction Advisor request for proposal and term of reference for appointment of Transaction Advisor for carrying out the Financial feasibility and Bid process management for Development and operation of superspeciality Hospital through Public Private Partnership.		0.61		CMO/58/9985 dtd. 16.03.2017	M/s.ernest & YOUNGLLP ( E& Y)	24.03.2017		Dr.R.H. Agrawal , Sr.Dy.CMO (Radio)	Work in progress
4	Sanitation Services in MbPT Residential Colonies by providing Manpower & Material for the period of two years 2019-21		2.35	18.25%	H/CMO-6 (Sanitation) tender 13668 dated 13.03.2019	M/s. Cape Valour Services Pvt. Ltd.	01.04.2019		Dr.(Mrs.)S.N. Mokal, Sr.Dy.CMO (Admin)	Work in progress

## 5. MARINE DEPARTMENT

1	Repairs & Maintenance of	7.35	6.40	At par (	DC/C-Buoys Tender -	M/s Bluefin Marine	22.12.2016	21.12.2021	Harbour Master	Work in Progress.
	Navigational Buoys for 5 years			Rs 6,40,00,000.00)	01(2016)/4588	Palghar			MbPT	
					dtd.24.10.2016					
2	T.No. MEED.01/2014 -	38.25	33.061	,	, ,	M/s. Sadhav Shipping	23.02.2015	22.02.2020	Harbour Master/	Work in Progress.
	Providing Tier –I oil spill response				,, , ,,	Ltd. 618, Laxmi Plaza			Director PCC	
	facilities and services for 5 years in				10.09.2014	New Link Road,				
	Mumbai / JNPT harbour					Andheri (W), Mumbai - 400 053				
						400 033				
3	Tender No. PCC-01/2018 -	Rs.1.76748	Rs.1.716 (exclusive	8.92% below	DPCC/PCC-01/2018/DBC/	M/s. Sadhav Shipping	24.10.2018	23.10.2020	Director, PCC	Work is in Progress
	Dock Basins cleaning operations-	(inclusive of 3%	of GST)	Rs. 1.56288 Cr. (exclusive	W.O./548 dated	Ltd. 618, Laxmi Plaza				
	clearing/removal of spilled oil, oily	contingencies and		of GST)	09.10.2018	New Link Road,				
	water, flotsam, jetsam and any	exclusive of GST)				Andheri (W), Mumbai -				
	other water borne pollution etc. by					400 053				
	using contractor's self propelled									
	crafts and dinghies from the basin									
	of Indira Dock and along the outer									
	harbour walls from Ferry Wharf to BPX within 500 meters from the									
1	shore line for a period of 24									
	months									

Sr.	Name of Work	Sanctioed Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of			Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Value)			commencement	of Completion	Engineer Incharge	
		crores)					of work	of work		
	Tender No. PCC-02/2018 - Collection and disposal of garbage from the vessels berthing at Jawahar Dweep and Pir Pau by using contractors open deck self- propelled craft for a period of 24 Months	exclusive of GST)	of GST) for 24	4.75% above the estimated cost. Rs.1.0056 Cr. (exclusive of GST)		, , , , , ,	18.02.2019	17.02.2021	Director, PCC	Work is in Progress

## 6. TRAFFIC DEPARTMENT

1	Hiring of WDS-6 shunting	Rs.2,14,42,800/-	N/A	N/A	RM/SL-1/2019/168 DATE	M/s RITES LIMITED	01/03/2019	29/02/2020	Shri P.K. Meena,	Work in progress
	locomotive for MbPT on				06/02/2019				Asstt. Traffic	
	nomination basis including								Manager Gr.I	
	opration and maintenance of hired									
	loco. Extension of contract for a									
	period of one year.									

\*\*\*\*\*